





Interplanetary Network Directorate (IND)
Deep Space Network (DSN)
Resource Allocation Planning Service



JPL Jet Propulsion Laboratory
California Institute of Technology



DSN Antenna Downtime Status and Forecast






Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



- 2011 -


Key Project Events Legend: Level 1 Level 2 Level 3 All Others



Revised: October 27, 2011



Interplanetary Network Directorate (IND)
Deep Space Network (DSN)
Resource Allocation Planning Service




Jet Propulsion Laboratory
California Institute of Technology

DSN Downtime 2011

2011							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
SPC 40	DPS Maintenance	11/10/2011 17:45	11/11/2011 04:30	0	45 - 45	314	315



Interplanetary Network Directorate (IND)
Deep Space Network (DSN)
Resource Allocation Planning Service



Jet Propulsion Laboratory
California Institute of Technology

Antenna Downtime Status and Forecast


The following downtime is for 2011

- ❑ Canberra requested six 8 – 12 hour blocks of Complex Wide DSCC Power Substation (DPS) Maintenance Downtime for April – November
 - ❑ Week 45, November 10, DOY 314/1745 – 315/0430 – **complete**



Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service




- 2012 -

	January	February	March	April	May	June	July	August	September	October	November	December	
Weeks	1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52												
##### Key Project Events	JUNO TCM	MSL INST C/O 1	MSL TCM	MSL FSW Update		MSL ENG C/O 1	MSL TCM						
	GRAIL A/B PRM				MSL TCM			MSL EDL					
	VEX Drag Pass		MSGR TCM/OCM				MSL Approach		MSL Surface Ops				
	DAWN Vesta Orbit					DAWN Vesta Depart				DAWN Forced Coast			
	GSSR Ast 1991 VK	GRAIL A/B Science					DAWN Ceres Thrust						
		KEPL MS	KEPL MS	KEPL QR/MS	KEPL MS	KEPL MS	KEPL QR/MS	KEPL MS	KEPL MS	KEPL QR/MS	KEPL MS	KEPL MS	
		WIND TCM		WIND TCM			WIND TCM	JUNO DSM		KEPL MS	VEX Drag Pass		
		GSSR Ast Eros	JUNO DSMs DDOR	VGR1 DTR PB			VEX Drag Pass	JUNO TCM	JUNO Per Maint	GSSR Ast 2007 PA8			
	CHDR DC			CHDR DC			CHDR DC		CHDR DC	CHDR Leonid			
	SOHO MNVR	GSSR Mars	CHDR Earth Eclipse			GSSR Ast 2005 G021	CHDR Earth Eclipse		WIND TCM				
	MRO Relay												
	SOHO Keyhole		SOHO Keyhole	GSSR Ast 1998 HE3	SOHO Keyhole				SOHO Keyhole		SOHO Keyhole		
		NHPC Hibernation Re-Entry		SOHO MNVR	NHPC TCM	SOHO MNVR	MRO MSL Relay		SOHO MNVR				
		NHPC Hibernation Exit		NHPC Checkout			GSSR Ast 2002 AM31		NHPC Hibernation Re-Entry	NHPC Solar Conj			
		NHPC Solar Conj			NHPC Hibernation Exit	NHPC MNVR			DIF TCM	NHPC Checkout			
	NHPC Checkout	GSSR Ast 2000 ET70		NHPC S/W Load	NHPC TCM	NHPC Hibernation Re-Entry			NHPC MNVR	VGR1 DTR PB			
	NHPC REX Occultation			CAS TITAN	CAS Saturn Rings Occ				VGR1 DTR PB	NHPC Hibernation Exit			
	NHPC MNVR	CAS TITAN		CAS ENCELADUS	CAS TITAN	CAS TITAN			GSSR Ast 1998 ST49	GSSR Ast 4179 Tout			
	CAS TITAN	CAS TITAN	CAS ENCELADUS	CAS ENCELADUS Gravity Experiment					CAS TITAN	CAS TITAN	CAS TITAN		
Key Project Events Legend: ■ Level 1 ■ Level 2 ■ Level 3 ■ All Others													
GDSCC			D15 TXR Manifold Upgrade										
			D15 Chiller Replacement										
			D26 Antenna Controller Replacement										
CDSCC													
MDSCC													
Weeks	1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52												

Revised: December 6, 2011



Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service




Jet Propulsion Laboratory
California Institute of Technology

DSN Downtime 2012

2012							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 43	70m Tune-up/Calibration	02/06/2012 19:00	02/12/2012 07:00	6	06 - 06	037	043
SPC 40	DPS Maintenance	02/08/2012 20:00	02/09/2012 08:00	0	06 - 06	039	040
DSS 63	70m Tune-up/Calibration - NIB	02/20/2012 10:00	03/11/2012 17:00	20	08 - 10	051	071
DSS 63	Grouting	02/20/2012 10:00	03/11/2012 17:00	20	08 - 10	051	071
DSS 15	Chiller Replacement	03/01/2012 14:00	03/02/2012 02:00	0	09 - 09	061	062
DSS 15	TXR Manifold Replacement	03/05/2012 14:00	03/07/2012 01:00	1	10 - 10	065	067
DSS 15	TXR Manifold Replacement	03/07/2012 14:00	03/08/2012 01:00	0	10 - 10	067	068
DSS 15	Chiller Replacement- NIB	03/07/2012 14:00	03/08/2012 02:00	0	10 - 10	067	068
DSS 15	TXR Manifold Replacement	03/08/2012 14:00	03/09/2012 01:00	0	10 - 10	068	069
DSS 15	TXR Manifold Replacement	03/09/2012 14:00	03/10/2012 01:00	0	10 - 10	069	070
DSS 14	70m Tune-up/Calibration	03/12/2012 01:00	03/12/2012 22:00	1	11 - 11	072	072
DSS 14	Plug Seal Replacement - NIB	03/12/2012 01:00	03/12/2012 22:00	1	11 - 11	072	072
DSS 14	70m Tune-up/Calibration	03/13/2012 00:50	03/13/2012 22:00	1	11 - 11	073	073
DSS 14	Plug Seal Replacement - NIB	03/13/2012 00:50	03/13/2012 22:00	1	11 - 11	073	073
DSS 14	70m Tune-up/Calibration	03/14/2012 00:50	03/14/2012 22:00	1	11 - 11	074	074
DSS 14	Plug Seal Replacement - NIB	03/14/2012 00:50	03/14/2012 22:00	1	11 - 11	074	074
DSS 14	70m Tune-up/Calibration	03/15/2012 00:50	03/15/2012 21:50	1	11 - 11	075	075
DSS 14	Plug Seal Replacement - NIB	03/15/2012 00:50	03/15/2012 21:50	1	11 - 11	075	075
DSS 14	70m Tune-up/Calibration	03/16/2012 00:40	03/16/2012 21:50	1	11 - 11	076	076
DSS 14	Plug Seal Replacement - NIB	03/16/2012 00:40	03/16/2012 21:50	1	11 - 11	076	076
DSS 14	70m Tune-up/Calibration	03/17/2012 00:40	04/01/2012 01:00	15	11 - 13	077	092
DSS 14	Plug Seal Replacement - NIB	03/17/2012 00:40	04/01/2012 01:00	15	11 - 13	077	092



Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service




DSN Downtime 2012 Cont'd

2012							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 55	Chiller Flush - Proposed	03/26/2012 13:00	03/28/2012 01:00	3	13 - 13	086	088
DSS 26	Antenna Controller Replacement	04/02/2012 13:00	04/29/2012 01:00	26	14 - 17	093	120
DSS 45	XTXR Manifold/Waterload Replacement - Proposed	04/29/2012 20:00	05/03/2012 06:00	3	17 - 18	120	124
DSS 45	XTXR Manifold/Waterload Replacement - Proposed	05/03/2012 20:00	05/04/2012 06:00	0	18 - 18	124	125
DSS 45	XTXR Manifold/Waterload Replacement - Proposed	05/04/2012 20:00	05/05/2012 06:00	0	18 - 18	125	126
DSS 45	XTXR Manifold/Waterload Replacement - Proposed	05/05/2012 20:00	05/06/2012 06:00	0	18 - 18	126	127
DSS 45	XTXR Manifold/Waterload Replacement - Proposed	05/06/2012 20:00	05/07/2012 06:00	0	18 - 19	127	128
DSS 24	S-Band Tuner Replacement - Proposed	05/07/2012 14:00	05/10/2012 00:00	2	19 - 19	128	131
DSS 65	XTXR Manifold/Waterload Replacement - Proposed	05/14/2012 05:00	05/17/2012 17:00	4	20 - 20	135	138
DSS 65	XTXR Manifold/Waterload Replacement - Proposed	05/18/2012 05:00	05/18/2012 17:00	0	20 - 20	139	139
DSS 65	XTXR Manifold/Waterload Replacement - Proposed	05/19/2012 05:00	05/19/2012 17:00	0	20 - 20	140	140
DSS 65	XTXR Manifold/Waterload Replacement - Proposed	05/20/2012 05:00	05/20/2012 17:00	0	20 - 20	141	141
SPC 40	Powerhouse Commission - Proposed	05/28/2012 20:00	05/28/2012 23:00	0	22 - 22	149	149
SPC 40	Powerhouse Commission - Proposed	05/29/2012 20:00	05/29/2012 23:00	0	22 - 22	150	150
SPC 40	Powerhouse Commission - Proposed	05/30/2012 20:00	05/30/2012 23:00	0	22 - 22	151	151
SPC 40	Powerhouse Commission - Proposed	05/31/2012 20:00	05/31/2012 23:00	0	22 - 22	152	152
DSS 25	Antenna Controller Replacement	06/11/2012 13:00	07/15/2012 01:00	34	24 - 28	163	197
SPC 40	Powerhouse Commission - Proposed	09/03/2012 20:00	09/03/2012 23:00	0	36 - 36	247	247
SPC 40	Powerhouse Commission - Proposed	09/04/2012 20:00	09/04/2012 23:00	0	36 - 36	248	248
SPC 40	Powerhouse Commission - Proposed	09/05/2012 20:00	09/05/2012 23:00	0	36 - 36	249	249
SPC 40	Powerhouse Commission - Proposed	09/06/2012 20:00	09/06/2012 23:00	0	36 - 36	250	250
SPC 40	Powerhouse Commission - Proposed	09/07/2012 20:00	09/07/2012 23:00	0	36 - 36	251	251



Interplanetary Network Directorate (IND)
 Deep Space Network (DSN)
 Resource Allocation Planning Service



Jet Propulsion Laboratory
 California Institute of Technology


DSN Downtime 2012 Cont'd

2012							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 54	AZ Track Replacement	09/10/2012 00:00	10/28/2012 00:00	48	37 - 43	254	302
DSS 43	HBA Upgrades and Life Extension Phase 1 - Proposed	11/12/2012 00:00	06/09/2013 00:00	209	46 - 23	317	160
SPC 40	Powerhouse Commission - Proposed	09/18/2012 20:00	09/18/2012 23:00	0	38 - 38	262	262
SPC 40	Powerhouse Commission - Proposed	09/19/2012 20:00	09/19/2012 23:00	0	38 - 38	263	263
SPC 40	Powerhouse Commission - Proposed	09/20/2012 20:00	09/20/2012 23:00	0	38 - 38	264	264
DSS 54	Antenna Controller Replacement	10/22/2012 00:00	11/25/2012 00:00	34	43 - 47	296	330



Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



Antenna Downtime Status and Forecast

The following are downtimes for 2012

- DSS-43 downtime for Tune-up/Calibration is **scheduled** for 2012
 - Scheduled for February 6 – 12, week 06, DOY 037/1900 – 043/0700
 - An additional SPC-40 DPS 8-12 hour power task is scheduled for week 06, DOY 039/2000 – 040/0800
 - Initially requested for December 2011, but due to contention/high level activities, it is proposed for February 2012

- DSS-63 downtime for Grouting is **scheduled** for 2012
 - Scheduled for February 20 – March 11, 2012, weeks 08 – 10, DOY 051/1000 – 071/1700
 - Tune-up/Calibration is scheduled NIB to grouting
 - Will begin at 1000 vice 0600 to accommodate CAS
 - An additional grouting is proposed for September 2 – 17, 2013, weeks 36 – 38, DOY 245/0000


Note: Stand alone Grouting requires 15 days

- DSS-15 downtime for TXR Manifold Upgrade and Chiller replacement is requested in 2012
 - One week of downtime is requested for January – May time frame
 - TXR/Manifold downtime is scheduled for March 5 – 9, week 10, 065/1400 – 069/0000,
 - 12 hour downtime for Chiller Replacement is scheduled for week 09, NIB to maintenance block**
 - 12 hour downtime for Chiller Replacement in week 10 NIB to TXR Manifold upgrade**
 - The first two days of downtime there will be no tracking. The last three days will be downlink only tracking, off shift



Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND)
Deep Space Network (DSN)
Resource Allocation Planning Service



Antenna Downtime Status and Forecast

The following are downtimes for 2012 (continued)

- ❑ DSS-14 downtime for Tune-up/Calibration and Plug Seal Replacement is **scheduled** for 2012
 - ❑ Tune-up/Calibration and Plug Seal Replacement is **scheduled** for March 12 – April 1, weeks 11 – 13, DOY 072/1400 – 092/0100. **In week 11, downtime task will be worked outside of GSSR's requirements. Continuous downtime will begin after GSSR 's final track in week 11 on DOY 077**


- ❑ **DSS-55 request 3 days of downtime for Chiller Flush in 2012**
 - ❑ Three days of continuous downtime is requested for chiller water replacement
 - ❑ Downtime is proposed for March 26 – 28, week 13

- ❑ DSS-45 and DSS-65 request 7 days of downtime in 2012 for **Waterload and XTXR Manifold Replacement**
 - ❑ DSS-45 is proposed for April 31 – May 6, week, 18
 - ❑ DSS-65 is proposed for May 14 – 20, week 20 – **New placement requested due to local holiday**
 - ❑ The first three days of downtime there will be no tracking. The last four days will be downlink only tracking off shift



Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



Antenna Downtime Status and Forecast

The following are downtimes for 2012 (continued)

- DSS-24 S-Band Tuner Replacement downtime requested for 2012**
 - Four days proposed for May 7 – 10, Week 19

- BWG Antenna Controller Replacement for 2012**
 - DSS-26 is scheduled for April 2 – 29, weeks 14 – 17, DOY 093/1300 – 120/0100
 - DSS-25 is scheduled for June 11 – July 15, 2012, weeks 24 – 28, DOY 163/0000 – 197/0000
 - DSS-54 is **scheduled** for October 22 – November 25, 2012, weeks 43 – 47, DOY 296/0000 – 330/0000

- SPC-40 request 12 blocks of 3 hour complex downtime for Power House Commission in 2012**
 - Four days, 3 hours in May, week 22
 - Five days, 3 hours in September, week 36 - **New placement requested due to JUNO DSM's**
 - Three days, 3 hours in September, week 38


- DSS-43 HBA Upgrade and Life Extension downtime is proposed for 2012**
 - DSS-43 HBA Upgrade downtime is currently proposed as one continuous downtime for weeks 46 – 52 of 2012 and week 01 – 23 of 2013**
 - Maser Replacement will be NIB**
 - ZDD will be scheduled prior to return to service

- AZ Track Replacement is **scheduled** for DSS-54 in 2012**
 - DSS-54 is **scheduled** for September 10 – October 28, 2012, weeks 37 – 43



Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



Antenna Downtime Status and Forecast

The following are downtimes for 2013 – 2014


- BWG Antenna Controller Replacement for 2013
 - DSS-55 is proposed for January 14 – February 17, weeks 03 – 07, DOY 014/0000 – 048/0000

- Madrid requests six 8 – 12 hour blocks of Complex Wide DSCC Power Substation (DPS) Maintenance Downtime for January – June of 2013
 - Downtimes are proposed for the following weeks – prime shift hours are requested
 - January 23, week 04
 - February 27, week 09
 - March 27, week 13
 - April 24, week 17
 - May 29, week 22
 - June 26, week 26

- AZ Track Replacement downtime is requested for DSS-24 and 26
 - DSS-24 is proposed for April 22 – June 30, 2013, weeks 17 – 26
 - DSS-26 is proposed for March 31 – June 8, 2014, weeks 14 – 23
 - Reconfiguration Prep is proposed for March 10 – June 30, weeks 11 - 26
 - 80 kW Facility Preparation will be scheduled NIB March 31 – May 18, weeks 14 – 20



Interplanetary Network Directorate (IND)
Deep Space Network (DSN)
Resource Allocation Planning Service



Jet Propulsion Laboratory
California Institute of Technology


The following are downtimes for 2013 – 2014 (continued)

- DSS-15 Maser Replacement is requested for 2013
 - Sixty days requested, proposed for July 8 – September 7, weeks 28 – 36

- DSS-63 HBA Upgrade and Life Extension downtime is proposed for 2014
 - Proposed for March 10 – October 5, weeks 11– 40
 - ZDD will be scheduled prior to return to service



Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



Jet Propulsion Laboratory
California Institute of Technology


- 2013 -

	January					February				March				April				May				June				July				August				September				October				November				December						
Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52
2013 Key Project Events	LADEE Launch																	VGR2 Solstice				MAVEN Launch				MAVEN TCM																										
	DAWN Ceres Thrst PB/TV																	DAWN Ceres Coasting																																		
	WIND TCM				DAWN Forced Coast				WIND TCM				WIND TCM				WIND TCM				WIND TCM				DAWN Forced Coast																											
	CHDR DC		SOHO Keyhole		CHDR Earth Eclipse				CHDR DC		CHDR Earth Eclipse				CHDR Earth Eclipse				CHDR Leonid																																	
	NHPC S/W Load				NHPC Hibernation Re-Entry				JUNO ME Flush				JUNO EFB DDOR				JUNO EFB				NHPC Hibernation Re-Entry																															
	MRO MSL Relay																	MSL Surface Ops																																		
	NHPC Solar Conjunction				NHPC Hibernation Exit				NHPC Checkout				NHPC Hibernation Exit				NHPC Hibernation Re-Entry				NHPC Checkout																															
	NHPC MNVR				NHPC S/W Load				NHPC S/W Load				NHPC Maneuver				NHPC Solar Conjunction																																			
	GSSR Ast 2002 AY1				GSSR Ast 1998 QE2				GSSR Ast 2002 OD20				GSSR Ast 2005 WK4				GSSR Ast 1998 FW4				NHPC Solar Conjunction																															
	GSSR Ast APOSIS				CAS RHEA Flyby				CAS TITAN Flyby				CAS TITAN Flyby				GSSR Ast 1998 ML14				CAS TITAN Flyby																															
				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby																																
Key Project Events Legend: ■ Level 1 ■ Level 2 ■ Level 3 ■ All Others																																																				
GDSCC																		D24 AZ Track Replacement - Proposed				D15 Maser Replacement - Proposed																														
CDSCC																		D43 HBA Upgrade - Proposed				D43 Maser Replacement - NIB				VGR2 Proof of Performance				D35 Modkit Inventory/Installation/Checkout				D35 Subsystem Acceptance Testing				D35 Systems Integration Testing														
MDSCC	D55 Antenna Controller Replacement - Proposed								DPS Maintenance - Proposed				DPS Maintenance - Proposed				DPS Maintenance - Proposed				D63 GROUTING - Proposed																															
					DPS Maintenance - Proposed				DPS Maintenance - Proposed				DPS Maintenance - Proposed				DPS Maintenance - Proposed																																			
Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52

Revised: December 6, 2011



Interplanetary Network Directorate (IND)
 Deep Space Network (DSN)
 Resource Allocation Planning Service




Jet Propulsion Laboratory
 California Institute of Technology

DSN Downtime 2013

2013							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 55	Antenna Controller Replacement - Proposed	01/14/2013 00:00	02/17/2013 00:00	34	03 - 07	014	048
SPC 60	DPS Maintenance - Proposed	01/23/2013 05:00	01/23/2013 17:00	0	04 - 04	023	023
DSS 43	Maser Replacement - NIB	02/25/2013 05:00	04/25/2013 17:00	60	09 - 17	056	115
SPC 60	DPS Maintenance - Proposed	02/27/2013 05:00	02/27/2013 17:00	0	09 - 09	058	058
SPC 60	DPS Maintenance - Proposed	03/27/2013 05:00	03/27/2013 17:00	0	13 - 13	086	086
DSS 24	AZ Track Replacement - Proposed	04/22/2013 00:00	06/30/2013 00:00	69	17 - 26	112	181
SPC 60	DPS Maintenance - Proposed	04/24/2013 05:00	04/24/2013 17:00	0	17 - 17	114	114
SPC 60	DPS Maintenance - Proposed	05/29/2013 05:00	05/29/2013 17:00	0	22 - 22	149	149
SPC 60	DPS Maintenance - Proposed	06/26/2013 05:00	06/26/2013 17:00	0	26 - 26	177	177
DSS 15	Maser Replacement - Proposed	07/08/2013 14:00	09/01/2013 01:00	60	28 - 36	189	250
DSS 63	Grouting - Proposed	09/02/2013 00:00	09/17/2013 00:00	15	36 - 38	245	260




Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



Jet Propulsion Laboratory
California Institute of Technology


- 2014 -



Revised: September 29, 2011



Interplanetary Network Directorate (IND)
 Deep Space Network (DSN)
 Resource Allocation Planning Service




Jet Propulsion Laboratory
 California Institute of Technology

DSN Downtime 2014

2014							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 26	RF Reconfiguration Prep - Proposed	03/10/2014 00:00	06/29/2014 00:00	111	11 - 26	069	180
DSS 63	HBA Upgrades and Life Extension - Proposed	03/10/2014 00:00	10/05/2014 00:00	209	11 - 40	069	278
DSS 26	80 kW Facility Prep - NIB	03/31/2014 00:00	05/18/2014 00:00	48	14 - 20	090	138
DSS 26	AZ Track Replacement - Proposed	03/31/2014 00:00	06/08/2014 00:00	69	14 - 23	090	159




Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



Jet Propulsion Laboratory
California Institute of Technology


- 2015 -



Revised: September 29, 2011



Interplanetary Network Directorate (IND)
Deep Space Network (DSN)
Resource Allocation Planning Service



Jet Propulsion Laboratory
California Institute of Technology


DSN Downtime 2015

2015							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 25	AZ Track Replacement - Proposed	03/31/2015 00:00	06/07/2015 00:00	68	14 - 23	090	158



Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND)
Deep Space Network (DSN)
Resource Allocation Planning Service




Antenna Downtime Status and Forecast

The following are downtimes for 2015 – 2016

- ❑ AZ Track Replacement is requested for DSS-25 and 55
 - ❑ DSS-25 is proposed for March 31 – June 7, 2015, weeks 14 – 23
 - ❑ DSS-55 is proposed for February 1 – April 10, 2016, weeks 05 – 14
 - ❑ 80 kW Facility Preparation is scheduled NIB for February 1 – March 20, weeks 05 – 11
 - ❑ Reconfiguration Prep is proposed for February 1 – May 23, weeks 05 – 20



Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



Jet Propulsion Laboratory
California Institute of Technology


- 2016 -

	January	February	March	April	May	June	July	August	September	October	November	December																																																																																	
Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52																																									
2016 Key Project Events	ExpMars		NHPC Solar Conjunction		NHPC Pluto Science PB		NHPC Kuiper Belt Approach		MMS Phase 1 Maneuver		MMS Phase 2a1		MMS Phase 2a2		MMS Phase 2b Maneuver		JUNO Approach		JUNO TCM		JUNO TCM		JUNO Capture Orbit		JUNO Conjunction		JUNO Orbit Ops		ORX Launch		JUNO JOI		NHPC Kuiper Belt Encounter		JUNO PRM		JUNO Gravity Sci		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby																																								
	JUNO TCM		JUNO Approach		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby		CAS TITAN Flyby																																										
	Key Project Events Legend:		Level 1		Level 2		Level 3		All Others																																																																																				
	GDSCC																																																																																												
	CDSCC	D35 Install 80kW																									D35 80kW Test										D35 DDR																																																								
	MDSCC																																																																																												
	D55 AZ Track Replacement - Proposed D55 80 kW Facility Prep - NIB D55 RF Reconfiguration Prep - Proposed																																																																																												
	Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52																																								

Revised: September 30, 2011



Interplanetary Network Directorate (IND)
Deep Space Network (DSN)
Resource Allocation Planning Service



Jet Propulsion Laboratory
California Institute of Technology


DSN Downtime 2016

2016							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 55	80 kW Facility Prep - NIB	02/01/2016 00:00	03/20/2016 00:00	48	05 - 11	032	080
DSS 55	AZ Track Replacement - Proposed	02/01/2016 00:00	04/10/2016 00:00	69	05 - 14	032	101
DSS 55	RF Reconfiguration Prep - Proposed	02/01/2016 00:00	05/23/2016 00:00	112	05 - 21	032	144



Interplanetary Network Directorate (IND)
Deep Space Network (DSN)

Resource Allocation Planning Service



	January				February				March				April				May				June				July				August				September				October				November				December															
Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52								
2017 Key Project Events	MMS Phase 2b Maneuver								MMS Disposal								JUNO Orbit Ops/Gravity Sci																																								JUNO Deorbit			
	CAS TITAN Flyby																																																											

- 2017 -

Key Project Events Legend: ■ Level 1 ■ Level 2 ■ Level 3 ■ All Others


GDSCC																																																				
CDSCC																																																				
MDSCC	D55 Install 80kW																								D55 Test 80kW																D55 DDR											
Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52

Revised: September 29, 2011



Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



Future assets new/upgrades

- ❑ DSS-35 Installation and Operational 2013 – 2014
 - ❑ Modkit Installation October 1, 2013 – March 14, 2014 weeks 40 – 11
 - ❑ Acceptance Testing November 22, 2013 – April 4, 2014, weeks 47 – 14
 - ❑ System Integration Testing December 17, 2013 – June 2, 2014 weeks 51 – 23
 - ❑ Operations Systems Performance Testing June 2, 2014 – August 15, 2014, weeks 23 – 33
 - ❑ Operational September 26, 2014

- ❑ DSS-26 80kW Installation 2014 – 2015
 - ❑ 80kW arrive at DLF October, 2014, week 40
 - ❑ 80kW arrive on-site November, 2014, week 47
 - ❑ 80kW install January – June, 2015, weeks 02 – 25
 - ❑ 80 kW test June – September, 2015, weeks 24 – 36
 - ❑ DDR September, 2015, week 38

- ❑ DSS-35 80kW Installation 2016 – A placeholder has been set awaiting dates


- ❑ DSS-36 Installation and Operational 2016 – A placeholder has been set awaiting dates

- ❑ DSS-55 80kW Installation 2016 – 2017
 - ❑ 80kW Facility Prep – February 2016, weeks 05 – 10
 - ❑ 80kW at DLF September, 2016, week 39
 - ❑ 80kW on-site November, 2016, week 47
 - ❑ 80kW install January – June, 2017, weeks 01 – 24
 - ❑ 80kW test June – September, 2017, weeks 24 – 37
 - ❑ DDR September, 2017, week 39



Interplanetary Network Directorate (IND)
Deep Space Network (DSN)

Resource Allocation Planning Service



Antenna Downtime Status and Forecast

Complex	Station	Subnet	S-Band		X-Band		Ka-Band		Ka Phase 2	X-Band ACQ AID	80KW
			Down	Up	Down	Up	Down	Up			
10	DSS-27	34HSB	✓	✓	N/A	N/A	N/A	N/A	N/A	N/A	N/A
10	DSS-24	34B1	✓	✓	✓	✓	N/A	N/A	✓	✓	N/A
40	DSS-34	34B1	✓	✓	✓	✓	✓	N/A	✓	✓	N/A
60	DSS-54	34B1	✓	✓	✓	✓	✓	N/A	✓	✓	N/A
10	DSS-25	34B2	N/A	N/A	✓	✓	✓	05/17/11	N/A	N/A	10/01/15
10	DSS-26	34B2	N/A	N/A	✓	✓	✓	N/A	N/A	N/A	N/A
40	DSS-35*	34B2	N/A	N/A	11/01/14	11/01/14	11/01/14	N/A	N/A	N/A	11/01/16
40	DSS-36*	34B2	N/A	N/A	11/01/16	11/01/16	11/01/16	N/A	N/A	N/A	N/A
60	DSS-55	34B2	N/A	N/A	✓	✓	✓	N/A	N/A	N/A	10/01/17
10	DSS-15	34HEF	✓	N/A	✓	✓	N/A	N/A	N/A	N/A	N/A
40	DSS-45	34HEF	✓	✓	✓	✓	N/A	N/A	N/A	N/A	N/A
60	DSS-65	34HEF	✓	✓	✓	✓	N/A	N/A	N/A	N/A	N/A
10	DSS-14	70M	✓	✓	✓	✓	N/A	N/A	N/A	N/A	N/A
40	DSS-43	70M	✓	✓	✓	✓	N/A	N/A	N/A	N/A	N/A
60	DSS-63	70M	✓	✓	✓	✓	N/A	N/A	N/A	N/A	N/A

N/A = Capability Not Planned

xx/xx/xx = Capability Date Recently Changed

As of: 8/4/2011

✓ ✓ ✓ = Capability Recently Exists

✓ = Capability Exists

* = To Be Commissioned