





Interplanetary Network Directorate (IND)
Deep Space Network (DSN)
Resource Allocation Planning Service



JPL

Jet Propulsion Laboratory
California Institute of Technology

DSN Antenna Downtime Status and Forecast






JPL

Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



Antenna Downtime Status and Forecast


Downtime	Antenna	Start Date	End Date	Weeks	POC	Notes
Complex downtime for SPC-60 Power Cutover	MDSCC	Apr 2014	Aug 2014	15, 19, 23, 27, 32, 34	Anna Fan, Craig Phillips, Javier Lopez-Perea	Weeks 15,19, 23, 27 & 32 have been completed. Week 34 is the last downtime for this task. They may have to compress time between specific dates and hours for each downtime.
Quad Leg Work	DSS-14	May 2014	Dec 2014	19, 29, 50	David Allen, Erik Holmgren	Quad Leg Work downtime requires a total of 12 prime shift days with tracking available off shift Weeks 19 & 29, with five days M – F each week were completed, Week 50 has two days, Tues and Thurs.
Elevation Cable Wrap	DSS-15	June 2014	July 2014	25 – 27	Marwah Buck,	Moved from weeks 29-31. Complete
.Apollo Tie Line Transformer Test	DSS-13, 24, 25,26, 28	Jul 1, 2014	Jul 1, 2014	27	David Lloyd	Time requested based on a previous Apollo downtime to check the Transformer for contamination. Completed
Complex wide Electrical Maintenance	SPC-10	Oct 2014	Oct 2014	41		Week 34 12-hour downtime was moved to week 41 due to MOM activities
Move Upgrade	GDSCC	Aug 2014	Aug 2014	35	Mike Rafferty	Upgrading the MOVE system at SPC-10



JPL

Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service




Antenna Downtime Status and Forecast

Downtime	Antenna	Start Date	End Date	Weeks	POC	Notes
NMC ALB A/T and SOAK	MDSCC	June 2014	Aug 2014	35	Jim Buckley, Shirley Cizmar, Dave Taylor	All NMC ALB A/T tasks have been completed With the upcoming Level-1 MAVEN and MOM events in which Goldstone and Canberra will be under MCC, the NMC Dev Team would like to begin SOAK installation at Madrid in order to use the standard 30 day SOAK period. GDSCC and CDSCC will be installed after the Level-1 events are completed.
	CDSCC	Aug 2014	Aug 2014			
	GDSCC	Oct 2014	Oct 2014			
NMC SPS AM Install	GDSCC	April 2015	April 2015	16		NMC SPS AM downtime was requested at the July downtime meeting for April 2015 timeframe
	CDSCC			17		
	MDSCC			18		
Metrology	DSS-63	July 14, 2014	July 15, 2014	29	David Munoz Mochon	Requested 2 additional night time tests in preparation for the HBA re grouting in October. Week 29 Completed? Requested two additional nights in Oct. timeframe,
HBA 10 DEG		Oct 2014	Oct 2014	40		
Replace Sub Reflector Cable	DSS-14	Jul 2014	Jul 2014	28	Jeff Mason	Request 5 days. Tracking available during night hours after the first 2 nights. As of 7/21 test were being conducted on new cable due to errors.



Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



Antenna Downtime Status and Forecast


Downtime	Antenna	Start Date	End Date	Weeks	POC	Notes
80kW Prep	DSS-26	July 2014 Oct 2014	July 2014 June 2015	28 – 31 44 – 24	Erik Holmgren Pam Rothman, Daniel Olson	Moved from weeks 23-26. Swap with Elevation Cable Wrap. Downtime will start in week 44 and end week 24. Downtime will end in preparation the NHPC Pluto encounter in mid July. AZ Track will be NIB to the 80Kw facility prep
AZ Track Level C/O	DSS-55 DSS-65 DSS-54	Aug 2014	Sept 2014	34 35 37	Renee Miller	34M antenna requires 10 hour blocks each year 1 each week Due to internal organization issues, MDSCC preference would be to postpone them, from weeks 32, 33 and 34 and have them start after DOY 230, if at all possible between DOY 231 and 255 during week nights, avoiding weekends.
TXR RF Characterization	MDSCC	Oct 2014	Oct 2014	42 & 43	Harout Matossian	Requires 12-hour downtimes for each antenna in weeks 42 and 43. Task will occur on antenna maintenance days. With insufficient manpower to perform the TXR RF Characterization and the 70M DLM tasks that also starts in week 43, we prefer to schedule the TXR task in the normal 9 hour dayshift timeframe.



JPL

Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service




Antenna Downtime Status and Forecast

Downtime	Antenna	Start Date	End Date	Weeks	POC	Notes				
Grouting	DSS-63	Oct 2014	Nov 2014	43 – 48	Dave Taylor, David Munoz Mochon, Bernardo Lopez, Asim Sehic	An additional week was added to first grouting in 2014 in preparation for the DSN 50 th anniversary. Nov. 2014, S-Band Maser Replacement NIB Requesting an additional week preferably week 43, which has been added. May 2015, 70m Tune-up and calibration NIB 2015 groutings are only 2 weeks to allow support of NHPC Per mission requirements in 2017 have reduced time to 10 weeks and will place APCA downtime as stand alone in 2018.				
		May 2015	May 2015	20 & 21						
		Aug 2015	Aug 2015	32 & 33						
		Feb 2016	Mar 2016	05 – 09						
		Jul 2016	Aug 2016	30 – 34						
		Feb 2017	Apr 2017	08 – 17						
		Depot Level Maintenance	DSS-34	Nov 2015			Dec 2015	49 & 50	John Phillips	DSS-34 moved to December time frame with CDSCC concurrence
		70M Tune-up and calibration	DSS-14	Dec 1, 2014			Dec 17, 2014	49 – 51	David Allen John Phillips	These are In preparation for NHPC Pluto Encounter DSS-14 extended to install the new L-Band feed horn. Additional time added to replace time lost in 2014 during HBA This is scheduled NIB to May Grouting
DSS-43	Feb 16, 2015		Feb 27, 2015	08 & 09						
DSS-43	Mar 16, 2015		April 3, 2015	12 – 14						
DSS-63	May 2015		May 2015	20 & 21						
Ka U/L Engineering Test	DSS-25	Jan 2015	Jan 2015	4	Andre Jongeling	The Engineers are requesting 4 daylight days T-F 8 hours each to complete this task. Monday is a holiday.				



Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service




Antenna Downtime Status and Forecast

Downtime	Antenna	Start Date	End Date	Weeks	POC	Notes
Complex downtime for Power House Commission	CDSCC	Apr 2015	Apr 2015	15	John Phillips, Craig Phillips, Dave Taylor	Moved from Mar to April 2015 (Apr 9 & 10). Begins after Cassini pass
		Dec 2015	Dec 2015	49 & 52		Moved from August to December. This is a placeholder until the complex confirms. Possible PLC VOI Conflict
Antenna Inspections	GDSCC	Apr 2015	Apr 2015	17 & 18	Dave Taylor Andrew Brooks	2015 Antenna Inspections moved from weeks 13 & 14
		Apr 2018	Apr 2018	15 & 16		
DCD v.5.1 software installation	GDSCC/ DSOC MDSCC	Aug, 2015	Aug 2015	32	Anna Fan, Sheila Garrett	All complexes require installation of DCD 5.1. A minimum of 6 hours is required. Goldstone installation is first, 30 day separation from the next install which will be CDSCC or MDSCC, a minimum of 2 week separation from the 2 nd and 3 rd install
		Sep 2015	Sep 2015	37		
	CDSCC	Sep 2015	Sep 2015	39		
AZ Track Replacement	DSS-55	Aug 2015	Oct 2015	34 – 44	Pam Rothman, Asim Sehic	Downtime will begin one day late on DOY 230 vice 229 due to Cassini activities
Antenna Inspections	CDSCC	Jan 2016	Jan 2016	03 & 04	Dave Taylor Andrew Brooks	Moved from week 1 & 2 due to CDSCC Holiday schedule




Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



Antenna Downtime Status and Forecast

Downtime	Antenna	Start Date	End Date	Weeks	POC	Notes
APCA	DSS-14	March 2016	June 2016	10 – 23	Anna Fan, Barzia Tehrani	DSS-14 extended an additional 2 weeks Antenna Painting added for 4 weeks during downtime DSS-43 extended to 12 weeks DSS-63 APCA is now stand alone and moved to 2018 at this time.
	DSS-43	Nov 2017	Jan 2018	44 – 03		
	DSS-63	Feb 2018	April 2018	18 – 29		
SWUPS Installation	CDSCC	Apr 5 2016	Apr 5 2016	14	Anna Fan, Dave Taylor	These blocks are proposed at this time 12 hour blocks for each downtime Must be done in daylight. There is a connection to the power house. This will be scheduled in the April 2016 timeframe. Two blocks in a 3 week period. Need to avoid InSight activities.
		Apr 20 2016	Apr 20 2016	16		
		May 4 2016	May 4 2016	18		
Antenna Inspections	MDSCC	Apr 2017	Apr 2017	17 & 18	Dave Taylor Andrew Brooks	Moved from weeks 16 & 17 due to Easter
XX/Ka Installation	DSS-25	Jan 2018	April 2018	01 – 14	Wendy Hodgkin	XX/Ka requires 14 weeks - AZ Track will be NIB in weeks 05-14 Ka2 Tune-up is NIB weeks 18 & 19 and scheduled prior to JWST launch in 2018 Needs to happen as soon after JNO end of mission as possible
	DSS-24	Apr 30, 2018	Jul 9, 2018	18 – 27		




Antenna Downtime Status and Forecast

Downtime	Antenna	Start Date	End Date	Weeks	POC	Notes
Ka2 Tune-up	DSS-24	Apr 30, 2018	May 13, 2018	18 & 19	Wendy Hodgkin	This is NIB to XX/Ka Installation
	DSS-34	May 28, 2018	Jun 4, 2018	22 & 23		
	DSS-54	Sep 3, 2018	Sep 16, 2018	36 & 37		
Pedestal Rehab	DSS-54	Feb 2019	Oct 2019	06 – 43	Bernardo Lopez	This downtime has moved tentatively to 2019. More information will follow. There are issues with DSS-54 Ka2 and the pedestal. Suggest moving to DSS-53 pedestal instead of DSS-56. JWST will need Ka2 during launch and LEOP (first 4 months of support)



Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service




Jet Propulsion Laboratory
California Institute of Technology

70m Major Downtimes 2014 - 2018


Downtime	Antenna	Start Date	End Date	Weeks	Status	Number of Days	Notes
70m Tune-up Calibration	DSS-14	Dec 1, 2014	Dec 17, 2014	49 – 51	Approved	16	Next downtime is March of 2016
APCA	DSS-14	Mar 7, 2016	Jun 10, 2016	10 – 23	Proposed	95	
70m Tune-up Calibration	DSS-43	Feb 16, 2015	Feb 27, 2015	08 – 09	Approved	10	Next downtime is 2 weeks later
70m Tune-up Calibration	DSS-43	Mar 16, 2015	Apr 3, 2015	12 – 14	Approved	18	Next downtime is October of 2017
APCA	DSS-43	Oct 30, 2017	Jan 19, 2018	44 – 03	Proposed	80	
Grouting S-Band Maser Replacement	DSS-63	Oct 20, 2014	Nov 28, 2014	43 – 48	Approved NIB to Grouting	39	Next downtime is May of 2015
Grouting 70m Tune-up Calibration	DSS-63	May 11, 2015	May 24, 2015	20 – 21	Approved NIB to grouting	13	Next down time is August of 2015
Grouting	DSS-63	Aug 3, 2015	Aug 16, 2015	32 – 33	Approved	14	Next downtime is February of 2016
Grouting	DSS-63	Feb 1, 2016	Mar 3, 2016	05 – 09	Proposed	32	Next downtime is July of 2016
Grouting	DSS-63	Jul 25, 2016	Aug 26, 2016	30 – 34	Proposed	32	Next downtime is February of 2017
Grouting	DSS-63	Feb 20, 2017	Apr 28, 2017	08 – 17	Proposed	67	Next downtime is April of 2018
APCA	DSS-63	Apr 30, 2018	July 20, 2018	18 – 29	Proposed	80	



Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service




- 2014 -



Revised: August 11, 2014




Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



Jet Propulsion Laboratory
California Institute of Technology

- 2015 -



Revised: August 11, 2014


Downtime August 12, 2014 11




JPL

Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



- 2016 -




Revised: August 11, 2014

Downtime August 12, 2014 12



Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



Jet Propulsion Laboratory
California Institute of Technology


- 2017 -

	January				February				March				April				May				June				July				August				September				October				November				December																					
Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52														
2017 Key Project Events																																TESS Launch																																		
																																CAS Ring Occ																																		
																																CAS TITAN Flyby																																		
Key Project Events Legend: Level 1 Level 2 Level 3 All Others																																																																		
GDSCC																																																																		
CDSCC																																												D43 APCA																						
MDSCC								D63 Grouting - Proposed				D54,55,63, 65 Antenna Inspection - Proposed																																																						
Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52														

Revised: August 11, 2014



Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



Jet Propulsion Laboratory
California Institute of Technology


- 2018 -

	January				February				March				April				May				June				July				August				September				October				November				December							
Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52
2018 Key Project Events	Mars 2018 Launch and LEOP														SP Launch and LEOP														JWST Launch and Commissioning																							
	Key Project Events Legend: ■ Level 1 ■ Level 2 ■ Level 3 ■ All Others ■ TBD																																																			
	GDSCC	D25 XX/Ka Installation														D24 XX/Ka Installation																																				
		D25 AZ Track Replacement - NIB														D24 Ka2 Tune-up NIB																																				
	D14, 15, 25, 26, 24, 15 Antenna Inspection														D34 Ka2 Tune-up																																					
	CDSCC	D43 APCA - Proposed																																																		
																														D63 APCA														D56 Modkit Installation, System Integration and System Level Testing								
	MDSCC																																											D54 Ka2 Tune-up								
	Weeks																																																			

Revised: August 11, 2014



Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



Jet Propulsion Laboratory
California Institute of Technology

- 2019 -

	January				February				March				April				May				June				July				August				September				October				November				December							
Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52
2019 Key Project Events						SPP Beacon				SPP Solar Enc								ORX Tag 1 Reh				Tag 1				SPP Solar Enc								SPP Venus Flyby																		
																		HYB2 Target Asteroid 1999 Ju3 Arrival																																		
Key Project Events Legend: ■ Level 1 ■ Level 2 ■ Level 3 ■ All Others ■ TBD																																																				
GDSCC																																																				
CDSCC																																																				
MDSCC	D56 Modkit Installation, System Integration and System Level Testing																																				D56 Operational															
	D54 Pedestal Rehab - Proposed																																																			
																																					D53 Modkit Installation, System Integration and System Level Testing															
Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52


Revised: August 11, 2014

Downtime August 12, 2014 15



Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service




DSN Downtime 2014

2014							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
SPC 60	Complex Power Cutover	08/20/2014 03:00	08/20/2014 16:00	1	34 - 34	232	232
DSS 55	AZ Track Level C/O	08/21/2014 21:15	08/22/2014 06:35	0	34 - 34	233	234
SPC 60	NMC ALB SOAK	08/26/2014 07:00	08/26/2014 12:15	0	35 - 35	238	238
DSS 65	AZ Track Level C/O	08/26/2014 20:55	08/27/2014 07:00	0	35 - 35	238	239
SPC 10	Move Upgrade	08/29/2014 06:35	08/29/2014 12:35	0	35 - 35	241	241
DSS 54	AZ Track Level C/O	09/11/2014 20:45	09/12/2014 07:00	0	37 - 37	254	255
DSS 63	HBA 10 DEG	10/01/2014 22:45	10/02/2014 07:00	0	40 - 40	274	275
DSS 63	HBA 10 DEG	10/02/2014 22:40	10/03/2014 07:00	0	40 - 40	275	276
SPC 10	Complex Electrical Maintenance	10/08/2014 12:25	10/09/2014 00:25	0	41 - 41	281	282
SPC 40	NMC ALB SOAK	10/09/2014 13:20	10/09/2014 19:15	0	41 - 41	282	282
DSS 55	TXR RF Characterization	10/13/2014 06:00	10/13/2014 15:00	0	42 - 42	286	286
DSS 65	TXR RF Characterization	10/14/2014 06:00	10/14/2014 15:00	0	42 - 42	287	287
DSS 63	TXR RF Characterization	10/16/2014 06:00	10/16/2014 15:00	0	42 - 42	289	289
DSS 54	TXR RF Characterization	10/17/2014 06:00	10/17/2014 15:00	0	42 - 42	290	290
DSS 55	TXR RF Characterization	10/20/2014 06:00	10/20/2014 15:00	0	43 - 43	293	293
DSS 63	Grouting	10/20/2014 06:00	11/28/2014 17:00	39	43 - 48	293	332
DSS 63	S-Band Maser Replacement - NIB	10/20/2014 06:00	11/28/2014 17:00	39	43 - 48	293	332
DSS 65	TXR RF Characterization	10/21/2014 06:00	10/21/2014 15:00	0	43 - 43	294	294
DSS 63	TXR RF Characterization	10/23/2014 06:00	10/23/2014 15:00	0	43 - 43	296	296
DSS 54	TXR RF Characterization	10/24/2014 06:00	10/24/2014 15:00	0	43 - 43	297	297
DSS 26	80kW Prep	10/27/2014 15:00	06/13/2015 00:00	228	44 - 24	300	164
DSS 26	AZ Track Replacement - NIB	10/27/2014 15:00	06/13/2015 00:00	228	44 - 24	300	164
SPC 10	NMC ALB SOAK	11/01/2014 05:20	11/01/2014 09:40	0	44 - 44	305	305



Interplanetary Network Directorate (IND)
Deep Space Network (DSN)
Resource Allocation Planning Service




Jet Propulsion Laboratory
California Institute of Technology

DSN Downtime 2014

2014 cont.							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 14	70M Tune-up/Calibration	12/01/2014 15:00	12/17/2014 16:00	16	49 - 51	335	351
DSS 14	Quad Leg Work	12/09/2014 14:00	12/11/2014 23:00	2	50 - 50	343	345



Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service




JPL Jet Propulsion Laboratory
California Institute of Technology

DSN Downtime 2015

2015							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 25	Ka U/L	01/20/2015 15:00	01/20/2015 23:00	0	04 - 04	20	20
DSS 25	Ka U/L	01/21/2015 15:00	01/21/2015 23:00	0	04 - 04	21	21
DSS 25	Ka U/L	01/22/2015 15:00	01/22/2015 23:00	0	04 - 04	22	22
DSS 25	Ka U/L	01/23/2015 15:00	01/23/2015 23:00	0	04 - 04	23	23
DSS 43	70m Tune-up/Callibration	02/16/2015 21:00	02/27/2015 06:00	10	08 - 09	47	58
DSS 43	70m Tune-up/Callibration	03/18/2015 01:00	04/03/2015 06:00	16	12 - 14	77	93
SPC 40	Complex Powerhouse Upgrade	04/09/2015 21:00	04/10/2015 03:00	0	15 - 15	99	100
SPC 40	Complex Powerhouse Upgrade	04/10/2015 21:00	04/11/2015 03:00	0	15 - 15	100	101
SPC 10	ALB-SPS-AM Software install	04/15/2015 06:00	04/15/2015 12:00	0	16 - 16	105	105
DSS 14	Antenna Inspection	04/20/2015 15:00	04/21/2015 03:00	0	17 - 17	110	111
DSS 26	Antenna Inspection	04/21/2015 15:00	04/22/2015 03:00	0	17 - 17	111	112
DSS 24	Antenna Inspection	04/22/2015 15:00	04/23/2015 03:00	0	17 - 17	112	113
DSS 25	Antenna Inspection	04/22/2015 15:00	04/23/2015 03:00	0	17 - 17	112	113
SPC 40	ALB-SPS-AM Software install	04/23/2015 13:00	04/23/2015 19:00	0	17 - 17	113	113
DSS 15	Antenna Inspection	04/23/2015 15:00	04/24/2015 03:00	0	17 - 17	113	114
DSS 14	Antenna Inspection	04/27/2015 15:00	04/28/2015 03:00	0	18 - 18	117	118
DSS 26	Antenna Inspection	04/28/2015 15:00	04/29/2015 03:00	0	18 - 18	118	119
DSS 25	Antenna Inspection	04/29/2015 15:00	04/30/2015 03:00	0	18 - 18	119	120
DSS 24	Antenna Inspection	04/29/2015 15:00	04/30/2015 03:00	0	18 - 18	119	120
SPC 60	ALB-SPS-AM Software install	04/29/2015 22:00	04/30/2015 04:00	0	18 - 18	119	120
DSS 15	Antenna Inspection	04/30/2015 15:00	05/01/2015 03:00	0	18 - 18	120	121
DSS 63	70m Tune-up/Calibration - NIB	05/11/2015 06:00	05/24/2015 17:00	13	20 - 21	131	144
DSS 63	Grouting	05/11/2015 06:00	05/24/2015 17:00	13	20 - 21	131	144



Interplanetary Network Directorate (IND)
 Deep Space Network (DSN)
 Resource Allocation Planning Service




Jet Propulsion Laboratory
 California Institute of Technology

DSN Downtime 2015

2015 cont.							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 63	Grouting	08/03/2015 05:00	08/16/2015 17:00	14	32 - 33	215	228
SPC 10	DCD V5.1	08/05/2015 17:00	08/05/2015 23:00	0	32 - 32	217	217
GCF 20	DSOC DCD V5.1	08/05/2015 17:00	08/05/2015 23:00	0	32 - 32	217	217
DSS 55	AZ Track Replacement	08/18/2015 06:00	10/30/2015 17:00	73	34 - 44	230	303
SPC 60	DCD V5.1	09/09/2015 07:00	09/09/2015 13:00	0	37 - 37	252	252
SPC 40	DCD V5.1	09/24/2015 22:00	09/25/2015 04:00	0	39 - 39	267	268
DSS 34	Depot Level Maintenance	11/30/2015 21:00	12/11/2015 05:00	10	49 - 50	334	345
SPC 40	Complex Powerhouse Upgrade	12/04/2015 21:00	12/05/2015 09:00	0	49 - 49	338	339
SPC 40	Complex Powerhouse Upgrade	12/21/2015 21:00	12/22/2015 03:00	0	52 - 52	355	356



Interplanetary Network Directorate (IND)
 Deep Space Network (DSN)
 Resource Allocation Planning Service




JPL Jet Propulsion Laboratory
 California Institute of Technology

DSN Downtime 2016

2016							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 43	Antenna Inspection - Proposed	01/19/2016 22:00	01/20/2016 14:00	1	03 - 03	19	20
DSS 34	Antenna Inspection - Proposed	01/20/2016 22:00	01/21/2016 14:00	1	03 - 03	20	21
DSS 45	Antenna Inspection - Proposed	01/21/2016 22:00	01/22/2016 14:00	1	03 - 03	3	22
DSS 35	Antenna Inspection - Proposed	01/21/2016 22:00	01/22/2016 14:00	1	03 - 03	21	22
DSS 43	Antenna Inspection - Proposed	01/26/2016 22:00	01/27/2016 06:00	0	04 - 04	26	27
DSS 34	Antenna Inspection - Proposed	01/27/2016 22:00	01/28/2016 06:00	0	04 - 04	27	28
DSS 45	Antenna Inspection - Proposed	01/28/2016 22:00	01/29/2016 06:00	0	04 - 04	28	29
DSS 63	Grouting - Proposed	02/01/2016 06:00	03/04/2016 17:00	32	05 - 09	32	64
DSS 14	Antenna Painting 4wks NIB	03/07/2016 15:00	06/11/2016 00:00	95	10 - 23	67	163
DSS 14	APCA - Proposed	03/07/2016 15:00	06/11/2016 00:00	95	10 - 23	67	163
SPC 40	SWUPS Installation - Proposed	04/05/2016 21:00	04/06/2016 09:00	0	14 - 14	96	97
SPC 40	SWUPS Installation - Proposed	04/20/2016 21:00	04/21/2016 09:00	0	16 - 16	111	112
SPC 40	SWUPS Installation - Proposed	05/04/2016 21:00	05/05/2016 09:00	0	18 - 18	125	126
DSS 63	Grouting - Proposed	07/25/2016 06:00	08/26/2016 17:00	32	30 - 34	207	239



Interplanetary Network Directorate (IND)
 Deep Space Network (DSN)
 Resource Allocation Planning Service




Jet Propulsion Laboratory
 California Institute of Technology

DSN Downtime 2017

2017							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 63	Grouting	02/20/2017 06:00	04/28/2017 17:00	67	08 - 17	51	118
DSS 55	Antenna Inspection - Proposed	04/24/2017 07:00	04/24/2017 23:00	1	17 - 17	114	114
DSS 65	Antenna Inspection - Proposed	04/25/2017 07:00	04/25/2017 23:00	1	17 - 17	115	115
DSS 63	Antenna Inspection - Proposed	04/26/2017 07:00	04/26/2017 23:00	1	17 - 17	116	116
DSS 54	Antenna Inspection - Proposed	04/27/2017 07:00	04/27/2017 23:00	1	17 - 17	117	117
DSS 55	Antenna Inspection - Proposed	05/01/2017 07:00	05/01/2017 15:00	0	18 - 18	121	121
DSS 65	Antenna Inspection - Proposed	05/02/2017 07:00	05/02/2017 15:00	0	18 - 18	122	122
DSS 54	Antenna Inspection - Proposed	05/05/2017 07:00	05/05/2017 15:00	0	18 - 18	125	125
DSS 43	APCA - Proposed	10/30/2017 21:00	01/19/2018 06:00	80	44 - 03	303	19



Interplanetary Network Directorate (IND)
 Deep Space Network (DSN)
 Resource Allocation Planning Service




Jet Propulsion Laboratory
 California Institute of Technology

DSN Downtime 2018

2018							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 25	XX/Ka Installation	01/04/2018 15:00	04/07/2018 00:00	92	01 - 14	4	97
DSS 25	AZ Track Replacement - NIB	01/29/2018 15:00	04/07/2018 00:00	67	05 - 14	29	97
DSS 14	Antenna Inspection	04/09/2018 15:00	04/10/2018 06:00	1	15 - 15	99	100
DSS 26	Antenna Inspection	04/10/2018 15:00	04/11/2018 06:00	1	15 - 15	100	101
DSS 25	Antenna Inspection	04/11/2018 15:00	04/12/2018 06:00	1	15 - 15	101	102
DSS 15	Antenna Inspection	04/12/2018 15:00	04/13/2018 06:00	1	15 - 15	102	103
DSS 14	Antenna Inspection	04/16/2018 15:00	04/17/2018 00:00	0	16 - 16	106	107
DSS 26	Antenna Inspection	04/17/2018 15:00	04/18/2018 00:00	0	16 - 16	107	108
DSS 24	Antenna Inspection	04/18/2018 15:00	04/19/2018 06:00	1	16 - 16	108	109
DSS 24	Ka2 Tune-up - NIB	04/30/2018 15:00	05/13/2018 00:00	12	18 - 19	120	133
DSS 24	XX/Ka Installation	04/30/2018 15:00	07/07/2018 00:00	67	18 - 27	120	188
DSS 63	APCA	04/30/2018 21:00	07/20/2018 06:00	80	18 - 29	120	201
DSS 34	Ka2 Tune-up - Proposed	05/28/2018 21:00	06/04/2018 06:00	6	22 - 23	148	155
DSS 54	KA2 Tune-up	09/03/2018 07:00	09/14/2018 17:00	11	36 - 37	246	257



Interplanetary Network Directorate (IND)
Deep Space Network (DSN)
Resource Allocation Planning Service



JPL


Jet Propulsion Laboratory
California Institute of Technology

DSN Downtime 2019

2019							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 54	Pedestal Rehab	02/05/2019 06:00	10/26/2019 17:00	263	06 - 43	36	299



Interplanetary Network Directorate (IND)
Deep Space Network (DSN)
Resource Allocation Planning Service



JPL

Jet Propulsion Laboratory
California Institute of Technology

Future assets new/upgrades

- ❑ DSS-35 Installation and Operational 2013 – 2014
 - ❑ Modkit Installation October 1, 2013 – March 21, 2014 weeks 47 – 12
 - ❑ Acceptance Testing March 5, 2014 – May 6, 2013, weeks 10 – 19
 - ❑ System Integration Testing March 14, 2014 – June 30, 2014 weeks 13 – 27
 - ❑ Operations Systems Performance Testing June 30, 2014 – August 28, 2014, weeks 27 – 35
 - ❑ Operational **October 1, 2014**


- ❑ DSS-26 80kW Installation 2014 – 2015
 - ❑ 80kW arrive at DLF **February 9, 2015**
 - ❑ DDR September, 2015, week 38

- ❑ DSS-36 Installation and Operational 2016
 - ❑ Modkit inventory/install/checkout November 23, 2015 – March 21, 2016 Weeks 48 – 12
 - ❑ Acceptance testing March 22, 2016 – May 13, 2016 weeks 12 – 19
 - ❑ System Integration Testing March 29, 2014 June 30, 2016 Weeks 13 – 26
 - ❑ Operations System Performance Testing June 30, 2016 – August 29, 2016 weeks 26 – 35
 - ❑ Operational date **October 1. 2016**



Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



Antenna Downtime Status and Forecast

DSN Resource Implementation Planning Matrix by Complex

Complex	Station	Subnet	S-Band		X-Band		Ka-Band		Ka Phase 2	X-Band ACQ AID	80KW
			Down	Up	Down	Up	Down	Up			
10	DSS-23*	34B2	N/A	N/A	10/01/24	10/01/24	10/01/24	10/01/24	N/A	N/A	N/A
10	DSS-24	34B1	✓	✓	✓	✓	N/A	N/A	✓	✓	N/A
10	DSS-25	34B2	N/A	N/A	✓	✓	✓	✓	N/A	N/A	N/A
10	DSS-26	34B2	N/A	N/A	✓	✓	✓	N/A	N/A	N/A	10/01/15
10	DSS-15	34HEF	✓	✓	✓	✓	N/A	N/A	N/A	N/A	N/A
10	DSS-14	70M	✓	✓	✓	✓	N/A	N/A	N/A	N/A	N/A
40	DSS-33*	34B2	N/A	N/A	10/01/22	10/01/22	10/01/22	N/A	N/A	N/A	N/A
40	DSS-34	34B1	✓	✓	✓	✓	✓	N/A	✓	✓	N/A
40	DSS-35*	34B2	N/A	N/A	10/01/14	10/01/14	10/01/14	N/A	N/A	N/A	N/A
40	DSS-36*	34B2	N/A	N/A	10/01/16	10/01/16	10/01/16	N/A	N/A	N/A	N/A
40	DSS-45	34HEF	✓	✓	✓	✓	N/A	N/A	N/A	N/A	N/A
40	DSS-43	70M	✓	✓	✓	✓	N/A	N/A	N/A	N/A	N/A
60	DSS-53*	34B2	N/A	N/A	10/01/20	10/01/20	10/01/20	N/A	N/A	N/A	N/A
60	DSS-54	34B1	✓	✓	✓	✓	✓	N/A	✓	✓	N/A
60	DSS-55	34B2	N/A	N/A	✓	✓	✓	N/A	N/A	N/A	N/A
60	DSS-56*	34B2	N/A	N/A	10/01/19	10/01/19	10/01/19	N/A	N/A	N/A	N/A
60	DSS-65	34HEF	✓	✓	✓	✓	N/A	N/A	N/A	N/A	N/A
60	DSS-63	70M	✓	✓	✓	✓	N/A	N/A	N/A	N/A	N/A

N/A = Not Applicable or Capability Not Planned

xx/xx/xx = Capability Date Recently Changed

As of: 8/1/2014

✓ ✓ ✓ = Capability Recently Exists

✓ = Capability Exists

* = To Be Commissioned