





Interplanetary Network Directorate (IND)  
Deep Space Network (DSN)  
Resource Allocation Planning Service




**JPL** Jet Propulsion Laboratory  
California Institute of Technology

## DSN Antenna Downtime Status and Forecast






# Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



Jet Propulsion Laboratory  
California Institute of Technology


- 2011 -



Revised: June 7, 2011



Interplanetary Network Directorate (IND)  
 Deep Space Network (DSN)  
 Resource Allocation Planning Service




Jet Propulsion Laboratory  
 California Institute of Technology

## DSN Downtime 2011

2011							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 34	Heat Exchange Level Switch Replacement - NIB	05/23/2011 03:05	06/19/2011 02:00	27	21 - 24	143	170
DSS 34	Antenna Controller Replacement	05/23/2011 03:05	06/20/2011 17:55	29	21 - 25	143	171
DSS 55	Sub Reflector Position Transducer Replacement	06/07/2011 00:00	06/09/2011 23:59	3	23 - 23	158	160
DSS 54	BWG PLC Test	06/15/2011 16:40	06/16/2011 15:30	1	24 - 24	166	167
DSS 27	Cable Wrap Protection - NIB	06/27/2011 17:15	07/01/2011 00:00	3	26 - 26	178	182
DSS 27	250 Watt S-Band Install - NIB	06/27/2011 17:15	07/24/2011 00:00	26	26 - 29	178	205
DSS 27	Antenna Controller Replacement	06/27/2011 17:15	07/26/2011 11:30	29	26 - 30	178	207
SPC 40	DPS Maintenance	06/30/2011 01:00	06/30/2011 10:50	0	26 - 26	181	181
SPC 60	NMC Installation	07/03/2011 21:20	07/04/2011 01:20	0	26 - 26	184	185
DSS 65	Chiller Replacement	07/04/2011 01:20	07/04/2011 00:00	0	27 - 27	185	185
DSS 65	Chiller Replacement	07/05/2011 00:00	07/05/2011 15:25	1	27 - 27	186	186
DSS 65	Heat Exchanger - NIB	07/05/2011 00:00	07/05/2011 15:25	1	27 - 27	186	186
DSS 65	Chiller Replacement	07/06/2011 00:00	07/06/2011 15:10	1	27 - 27	187	187
DSS 65	Heat Exchanger - NIB	07/06/2011 00:00	07/06/2011 15:10	1	27 - 27	187	187
DSS 65	Chiller Replacement	07/07/2011 05:00	07/07/2011 17:00	0	27 - 27	188	188
DSS 65	Heat Exchanger - NIB	07/07/2011 05:00	07/07/2011 17:00	0	27 - 27	188	188
SPC 10	NMC Installation	07/10/2011 02:30	07/10/2011 05:30	0	27 - 27	191	191



Interplanetary Network Directorate (IND)  
 Deep Space Network (DSN)  
 Resource Allocation Planning Service



Jet Propulsion Laboratory  
 California Institute of Technology


## DSN Downtime 2011 (Continued)

2011							
DSS 65	Uplink/Transmitter Cal	07/20/2011 05:35	07/20/2011 19:35	1	29 - 29	201	201
DSS 65	Uplink/Transmitter Cal	07/21/2011 07:35	07/21/2011 14:35	0	29 - 29	202	202
SPC 40	DPS Maintenance	07/25/2011 19:00	07/26/2011 03:00	0	30 - 30	206	207
DSS 43	AZ Box Replacement	07/25/2011 22:00	07/28/2011 18:25	3	30 - 30	206	209
DSS 26	RF Pattern Testing	07/26/2011 15:15	07/27/2011 03:35	1	30 - 30	207	208
DSS 26	RF Pattern Testing	07/29/2011 13:00	07/29/2011 23:00	0	30 - 30	210	210
SPC 40	DPS Maintenance	08/25/2011 01:00	08/25/2011 13:00	0	34 - 34	237	237
DSS 26	RF Pattern Testing	10/03/2011 00:00	10/06/2011 00:00	3	40 - 40	276	279
SPC 40	DPS Maintenance	10/13/2011 20:00	10/14/2011 08:00	0	41 - 41	286	287
DSS 15	Uplink/Transmitter Cal	10/17/2011 05:00	10/19/2011 17:00	2	42 - 42	290	292
SPC 40	DPS Maintenance	10/24/2011 20:00	10/25/2011 08:00	0	43 - 43	297	298
SPC 40	DPS Maintenance	11/10/2011 20:00	11/11/2011 08:00	0	45 - 45	314	315



Jet Propulsion Laboratory  
California Institute of Technology

# Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



## Antenna Downtime Status and Forecast


The following are downtimes for 2011

- ❑ Goldstone Complex Wide DPS Power Upgrade Downtime
  - ❑ Completed May 17 week 20
  - ❑ Additional downtimes needed will be worked in with DSS maintenance
- ❑ NMC 2 – 4 hour Complex Wide Downtime
  - ❑ Additional time has been scheduled at all complexes
    - ❑ Goldstone NMC Task
      - ❑ Additional time is scheduled for July 10, week 27, DOY 191/0230-0530 for Automation Assembly
    - ❑ Canberra NMC Task
      - ❑ Completed May 29, week 21
      - ❑ Completed June 07, week 23
    - ❑ Madrid NMC Task
      - ❑ Completed May 28, week 21
      - ❑ Scheduled July 03, week 26, DOY 185/2120 – 0120
- ❑ DSS-63 downtime for Depot Level Maintenance was completed May 08, week 18
  - ❑ Grouting was scheduled NIB



Jet Propulsion Laboratory  
California Institute of Technology


# Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



## Antenna Downtime Status and Forecast


### Downtimes for 2011 (continued)

- ❑ HEF Uplink and Transmitter Calibration downtime is requested on each antenna for 36 hours in 2011
  - ❑ DSS-45 was completed in week 20.
    - ❑ Downtime for Heat Exchanger Replacement was completed in week 20
  - ❑ DSS-65 is scheduled for week 29 July 20 and 21
    - ❑ DOY 201/0535 – 1935
    - ❑ DOY 202/0735 – 1435
  - ❑ DSS-15 is scheduled for week 42 October 17 – 19, DOY 290/0500 – 292/1700
- ❑ Canberra request six 8 – 12 hour blocks of Complex Wide DSCC Power Substation (DPS) Maintenance Downtime for April – November
  - ❑ Scheduled for weeks listed
    - ❑ June 30, week 26, DOY 181/0100 – 1050
    - ❑ July 25, week 30, DOY 206/1900 – 207/0300
    - ❑ August 25, week 34, DOY 237/0100 – 1300
    - ❑ October 13, week 41, DOY 286/2000 – 287/0800
    - ❑ October 24, week 43, DOY 297/2000 – 298/0800
    - ❑ November 10, week 45, DOY 314/2000 – 315/0800
  - ❑ There is a possibility that downtimes may be affected by GRAIL if the launch slips into week 40.



Jet Propulsion Laboratory  
California Institute of Technology

# Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



## Antenna Downtime Status and Forecast

### Downtimes for 2011 (continued)

- ❑ BWG Antenna Controller Replacement is requested starting in April
  - ❑ DSS-24 was completed in week 19
  - ❑ DSS-34 is scheduled for completion June 20, week 25, DOY 171/1755
    - ❑ Heat Exchanger Replacement is scheduled NIB ending in week 24
  - ❑ DSS-27 is scheduled for June 27 – July 25, weeks 26 – 30, DOY 177/1715 – 207/1130
    - ❑ 250 Watt S-Band Installation is scheduled NIB
    - ❑ Downtime will begin after THB LOI support on DOY 178. Additional time has been added, but more time is being requested to complete the task

Note: Cable wrap protection for each BWG requires 3 days and will be NIB


Additional Antenna Controller Replacements are proposed for 2012

- ❑ Sub Reflector Position Transducer Replacement is scheduled for May and June
  - ❑ DSS-34 was completed, week 20
  - ❑ DSS 54 was completed, week 20
  - ❑ DSS 55 is scheduled for completion June 09, week 23, DOY 160/0000



Jet Propulsion Laboratory  
California Institute of Technology

# Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service




## Downtimes for 2011 (continued)

- ❑ DSS-25 downtime for DSS-35 design review baseline testing **was completed in week 22**
- ❑ **DSS-54 PLC test is requested in FY 2011**
  - ❑ DSS-54 is scheduled for June 15 – 16, week 24, DOY 166/ 1640 – 167/1530
- ❑ DSS-65 Chiller replacement is scheduled for July, week 27
  - ❑ **Four blocks are** scheduled for July 04 – 07
    - ❑ July 04, DOY 185/0120 – 0000
    - ❑ July 05, DOY 186/0000 – 1525
    - ❑ July 06, DOY 187/0000 – 1510
    - ❑ July 07, DOY 188/0500 – 1700
  - ❑ **Additional time is being requested by MDSCC to ensure the task is completed properly.**
  - ❑ Heat Exchanger Replacement is scheduled NIB
- ❑ DSS-43 **Elevation** Databox Replacement for 72 hours is scheduled for July, week 30
  - ❑ This has been scheduled for July 25 – 29, DOY 206/2200 – 209/1825
- ❑ DSS-26 RF Pattern Testing is requested for July and September
  - ❑ **Two blocks are** scheduled for July, week 30.
    - ❑ DOY 207/1515 – 208/0335
    - ❑ DOY 210/1300 – 2300
  - ❑ One 72 block is scheduled in **October, week 40, DOY 276/0000 – 279/0000**





# Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



Jet Propulsion Laboratory  
California Institute of Technology


- 2012 -

	January	February	March	April	May	June	July	August	September	October	November	December	
Weeks	1 2 3 4	5 6 7 8	9 10 11 12	13 14 15 16	17 18 19 20	21 22 23 24	25 26 27 28	29 30 31	32 33 34 35	36 37 38 39	40 41 42 43	44 45 46 47	48 49 50 51 52
2012 Key Project Events	MSL INST C/O 1		MSL TCM		MSL FSW Update		MSL ENG C/O 1		MSL TCM				
	GRAIL A/B LOI/OPR/TSF				MSL TCM		MSL ENG C/O 2		MSL EDL				
			MSGR TCM/OCM				MSL Approach		MSL Surface Ops				
			DAWN Vesta Orbit				DAWN Vesta Depart		MSL Surface Ops		DAWN Forced Coast		
	GSSR Ast 1991 VK		GRAIL A/B Science				DAWN Ceres Thrust				GSSR Ast 2007 PA8		
	KEPL MS		KEPL MS		KEPL QR		KEPL MS		KEPL MS		KEPL MS		
	WIND TCM		WIND TCM				KEPL QR		JUNO DSM		KEPL QR		
	GSSR Ast Eros		JUNO DSMs DDOR		VGR1 DTR PB		JUNO DSMs DDOR		JUNO DSMs/DDORs/TCMs		JUNO Per Maint		
	CHDR DC				CHDR DC		WIND TCM		CHDR DC		WIND TCM		
	VEX Drag Pass		GSSR Mars		CHDR Earth Eclipse		GSSR Ast 2005 G021		CHDR Earth Eclipse		CHDR Leonid		
							MRO Relay						
	SOHO Keyhole				SOHO Keyhole		SOHO Keyhole		SOHO Keyhole		SOHO Keyhole		
	SOHO MNVR				SOHO MNVR		SOHO MNVR		MRO MSL Relay		SOHO MNVR		
	NHPC Solar Conj				NHPC Checkout		VEX Drag Pass		NHPC MNVR		NHPC Solar Conj		
	NHPC Checkout		GSSR Ast 2000 ET70		NHPC TCM		NHPC MNVR				NHPC Checkout		
NHPC MNVR				GSSR Ast 1998 HE3		CAS TITAN		GSSR Ast 2002 AM31		VGR1 DTR PB			
CAS TITAN		CAS TITAN		CAS ENCELADUS		CAS TITAN		CAS TITAN		GSSR Ast 1998 ST49			
CAS TITAN		CAS ENCELADUS		CAS ENCELADUS						GSSR Ast 4179 Tout			
										CAS TITAN			
										CAS TITAN			
										CAS TITAN			
Key Project Events Legend: <span style="color:red">■</span> Level 1 <span style="color:yellow">■</span> Level 2 <span style="color:orange">■</span> Level 3 <span style="color:grey">■</span> All Others													
GDSCC									D25 Antenna Controller Replacement - Proposed				
									Cable Wrap Protection-NIB				
CDSCC													
									D14 70M Tune-up/Calibration - Proposed				
MDSCC													
									D63 GROUTING - Proposed				
										D54 AZ Track Replacement - Proposed			
										D54 Antenna Controller Replacement - Proposed			
										Cable Wrap Protection-NIB			
Weeks	1 2 3 4	5 6 7 8	9 10 11 12	13 14 15 16	17 18 19 20	21 22 23 24	25 26 27 28	29 30 31	32 33 34 35	36 37 38 39	40 41 42 43	44 45 46 47	48 49 50 51 52

Revised: June 3, 2011



Interplanetary Network Directorate (IND)  
 Deep Space Network (DSN)  
 Resource Allocation Planning Service



Jet Propulsion Laboratory  
 California Institute of Technology


## DSN Downtime 2012

2012							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 26	Cable Wrap Protection - NIB	04/02/2012 13:00	04/05/2012 05:00	3	14 - 14	93	96
DSS 26	Antenna Controller Replacement - Proposed	04/02/2012 13:00	04/29/2012 01:00	26	14 - 17	93	120
DSS 63	70m Tune-up/Calibration - NIB	04/30/2012 06:00	05/20/2012 17:00	20	18 - 20	121	141
DSS 63	Grouting - Proposed	04/30/2012 06:00	05/20/2012 17:00	20	18 - 20	121	141
DSS 43	70m Tune-up/Calibration - Proposed	05/21/2012 19:00	05/25/2012 07:00	4	21 - 21	142	146
DSS 14	70m Tune-up/Calibration - Proposed	05/28/2012 14:00	06/02/2012 01:00	4	22 - 22	149	154
DSS 25	Cable Wrap Protection - NIB	06/11/2012 00:00	06/14/2012 00:00	3	24 - 24	163	166
DSS 25	Antenna Controller Replacement - Proposed	06/11/2012 00:00	07/15/2012 00:00	34	24 - 28	163	197
DSS 54	AZ Track Replacement - Proposed	09/10/2012 00:00	10/28/2012 00:00	48	37 - 43	254	302
DSS 54	Cable Wrap Protection - NIB	10/22/2012 00:00	10/25/2012 00:00	3	43 - 43	296	299
DSS 54	Antenna Controller Replacement - Proposed	10/22/2012 00:00	11/25/2012 00:00	34	43 - 47	296	330



Jet Propulsion Laboratory  
California Institute of Technology

# Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



## Antenna Downtime Status and Forecast

The following are downtimes for 2012 – 2014

- ❑ BWG Antenna Controller Replacement for 2012 – 2013
  - ❑ DSS-26 is proposed for April 02 – 29, weeks 14 – 17, 2012, DOY 093/1300 – 120/0100  
– Analysis is completed
  - ❑ DSS-25 is proposed for June 11 – July 15, weeks 24 – 28, 2012
  - ❑ DSS-54 is proposed for October 22 – November 25, weeks 43 – 47, 2012
  - ❑ DSS-55 is proposed for January 14 – February 17, 2013, weeks 03 – 07, 2013


Note: Cable Wrap Protection for each BWG ACR requires 3 days and will be NIB
  
- ❑ DSS-63 downtime for Grouting is requested once per year
  - ❑ Proposed for May 7 – 27 , weeks 18 – 20, 2012, DOY 121/0600 – 141/1700 – Analysis is completed
    - ❑ Tune-up/Calibration is requested NIB to grouting
    - ❑ Downtime was backed up 1 week due to Cassini requirements
  - ❑ Grouting is also proposed for September 2 – 17, weeks 36 – 38, 2013

Note: Stand alone Grouting requires 15 days
  
- ❑ DSS-43 downtime for Tune-up/Calibration is requested for 2012
  - ❑ Tune-up/Calibration is proposed for May 21 – 25, week 21
    - ❑ Downtime was reevaluated and moved to week 21 due to a Cassini Ring Occultation in week 26, DOY 180
  
- ❑ DSS-14 downtime for Tune-up/Calibration is requested for 2012
  - ❑ Tune-up/Calibration is proposed for May 28 – June 01, week 22



Jet Propulsion Laboratory  
California Institute of Technology

# Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



## Antenna Downtime Status and Forecast

The following are downtimes for 2012 – 2014 (continued)


- ❑ AZ Track Replacement is requested for DSS-54, 24 and 26 beginning in the fall of 2012. The following sequence is proposed
  - ❑ DSS-54 is proposed for September 10 – October 28, weeks 37 – 43, 2012,
  - ❑ DSS-24 is proposed for April 22 – June 30, weeks 17 – 26, 2013
  - ❑ DSS-26 is proposed for March 31 – June 8, weeks 14 – 23, 2014
    - ❑ 80 kW Facility Preparation will be scheduled NIB March 31 – May 18, weeks 14 – 20
  
- ❑ DSS-43 HBA Upgrade Downtime is proposed for 2013
  - ❑ Proposed for January 7 – August 11, weeks 02 – 32
  - ❑ ZDD will be scheduled prior to return to service

**NOTE: This downtime is currently under review**
  
- ❑ DSS-63 HBA Upgrade Downtime is proposed for 2014
  - ❑ Proposed for March 10 – October 5, weeks 11– 40
  - ❑ ZDD will be scheduled prior to return to service





Interplanetary Network Directorate (IND)  
Deep Space Network (DSN)  
Resource Allocation Planning Service




Jet Propulsion Laboratory  
California Institute of Technology

## DSN Downtime 2013

2013							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 43	HBA Upgrades and Life Extension - Proposed	01/07/2013 00:00	08/11/2013 00:00	216	02 - 32	7	223
DSS 55	Cable Wrap Protection - NIB	01/14/2013 00:00	01/17/2013 00:00	3	03 - 03	14	17
DSS 55	Antenna Controller Replacement - Proposed	01/14/2013 00:00	02/17/2013 00:00	34	03 - 07	14	48
DSS 24	AZ Track Replacement - Proposed	04/22/2013 00:00	06/30/2013 00:00	69	17 - 26	112	181
DSS 63	Grouting - Proposed	09/02/2013 00:00	09/17/2013 00:00	15	36 - 38	245	260



# Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



Jet Propulsion Laboratory  
California Institute of Technology


- 2014 -

	January					February				March					April					May					June					July					August					September					October					November					December																																			
Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52																																						
<b>2014 Key Project Events</b>	MAVEN TCM										ROSE Hibernation Wake-up										MAVEN Approach										MMS Launch & Commissioning																																																											
	CHDR Dark Current										CHDR Earth Eclipse										CHDR Dark Current										CHDR Earth Eclipse										DAWN Forced Coast										DAWN Ceres Coasting										DAWN Ceres Thrst PB/TV																													
	DAWN Ceres Coasting										MRO MSL Relay										MSL Surface Ops										NHPC Checkout										NHPC Solar Conjunction										NHPC MNVR										JUNO TCM										JUNO ME Flush										JUNO Per Maint									
	CAS TITAN Flyby										CAS TITAN Flyby										CAS TITAN Flyby										CAS TITAN Flyby										CAS TITAN Flyby										CAS TITAN Flyby										CAS TITAN Flyby										CAS TITAN Flyby										CAS TITAN Flyby									
	GSSR Ast 2000 RS11										GSSR Ast P/2004 CB										GSSR Ast 2002SR41										GSSR Ast 2002 CU11										GSSR Ast HATHOR																																																	
	D26 AZ Track Replacement - Proposed										D26 80kW Facility Prep - NIB										D26 80kW arrives at DLF										D26 80 kW Onsite																																																											
	D35 Modkit Inventory/Installation/Checkout										D35 Subsystem Acceptance Testing										D35 Systems Integration Testing										D35 System Performance Testing										D35 Operational																																																	
	D63 HBA Upgrades & Life Extension - Proposed																																																																																									

Revised: April 26, 2011



Interplanetary Network Directorate (IND)  
Deep Space Network (DSN)  
Resource Allocation Planning Service



Jet Propulsion Laboratory  
California Institute of Technology


## DSN Downtime 2014

2014							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 63	HBA Upgrades and Life Extension - Proposed	03/10/2014 00:00	10/05/2014 00:00	209	11 - 40	69	278
DSS 26	80 kW Facility Prep - NIB	03/31/2014 00:00	05/18/2014 00:00	48	14 - 20	90	138
DSS 26	AZ Track Replacement - Proposed	03/31/2014 00:00	06/08/2014 00:00	69	14 - 23	90	159





# Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service




Jet Propulsion Laboratory  
California Institute of Technology


- 2015 -

	January					February					March					April					May					June					July					August					September					October					November					December																			
Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53																						
2015 Key Project Events	MMS Commissioning					NHPC Pluto Approach					NHPC MNVR					NHPC Pluto Encounter					NHPC Pluto Science PB					NHPC Checkout					NHPC Solar Conjunction																																												
	NHPC Solar Conjunction					MAVEN Deep Dip					MAVEN Deep Dip					MAVEN Conjunction					ROSE Comet					MMS Prime Mission					DAWN Ceres Orbit																																												
	DAWN Ceres Approach					JUNO Per Maint					JUNO JOI DDOR					JUNO ME Flush					JUNO JOI DDOR					JUNO Early Approach					GSSR Ast 2003 SD220																																												
	CAS TITAN Flyby					CAS TITAN Flyby					CAS TITAN Flyby					CAS TITAN Flyby					CAS TITAN Flyby					CAS ENCELADUS Flyby					CAS ENCELADUS Flyby																																												
	GSSR Ast 2004 BL86					GSSR Ast 1999 JD6					GSSR Ast 1994 AW1					GSSR Ast 2003 RB					GSSR Ast 1998 WT24					GSSR Ast 2003 SD220																																																	
	CAS TITAN Flyby					CAS TITAN Flyby					CAS TITAN Flyby					CAS TITAN Flyby					CAS TITAN Flyby					CAS ENCELADUS Flyby					CAS ENCELADUS Flyby																																												
	CAS TITAN Flyby					CAS TITAN Flyby					CAS TITAN Flyby					CAS TITAN Flyby					CAS TITAN Flyby					CAS ENCELADUS Flyby					CAS ENCELADUS Flyby																																												
	CAS TITAN Flyby					CAS TITAN Flyby					CAS TITAN Flyby					CAS TITAN Flyby					CAS TITAN Flyby					CAS ENCELADUS Flyby					CAS ENCELADUS Flyby																																												
	CAS TITAN Flyby					CAS TITAN Flyby					CAS TITAN Flyby					CAS TITAN Flyby					CAS TITAN Flyby					CAS ENCELADUS Flyby					CAS ENCELADUS Flyby																																												
	CAS TITAN Flyby					CAS TITAN Flyby					CAS TITAN Flyby					CAS TITAN Flyby					CAS TITAN Flyby					CAS ENCELADUS Flyby					CAS ENCELADUS Flyby																																												
GDSCC	D26 Install 80kW																									D26 Test 80kW																									D26 80kW DDR																								
	D25 AZ Track Replacement - Proposed																																																																										
CDSCC																																									D35 80kW Arrives to DLF												D35 80kW Onsite																						
MDSCC																																																																											
Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53																						

Revised: April 26, 2011



Interplanetary Network Directorate (IND)  
Deep Space Network (DSN)  
Resource Allocation Planning Service



Jet Propulsion Laboratory  
California Institute of Technology


## DSN Downtime 2015

2015							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 25	AZ Track Replacement - Proposed	03/31/2015 00:00	06/07/2015 00:00	68	14 - 23	90	158



Jet Propulsion Laboratory  
California Institute of Technology

# Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service




## Antenna Downtime Status and Forecast

The following are downtimes for 2015 – 2016

- AZ Track Replacement is requested for DSS-25 and 55
  - DSS-25 is proposed for March 31 – June 7, weeks 14 – 23, 2015
  - DSS-55 is proposed for February 1 – April 10, weeks 05 – 14, 2016
    - 80 kW Facility Preparation is scheduled NIB for February 1 – March 20, weeks 05 – 11



# Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



**Jet Propulsion Laboratory**  
California Institute of Technology


**- 2016 -**

	January				February				March				April				May				June				July				August				September				October				November				December									
Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52		
<b>2016 Key Project Events</b>	NHPC Solar Conjunction																		ExpMars																		JUNO ST Launch																	
	NHPC Pluto Science PB														NHPC Pluto Encounter																																							
	NHPC Pluto Approach																																																					
	JUNO TCM				JUNO Approach														JUNO TCM				JUNO TCM				JUNO Capture Orbit																											
	JUNO Pre/Post JOI																									JUNO Pre/Post PRM																												
	CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby																									
	CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby																									
	CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby																									
	CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby																									
	CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby				CAS TITAN Flyby																									
<b>GDSCC</b>																																																						
<b>CDSCC</b>	D35 Install 80kW																									D35 80kW Test																		D35 DDR										
<b>MDSCC</b>	D55 AZ Track Replacement - Proposed					D55 80 kW Facility Prep - NIB													D55 80kW to DLF														D55 80kW on site																					
Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52		

Revised: April 26, 2011



Interplanetary Network Directorate (IND)  
Deep Space Network (DSN)  
Resource Allocation Planning Service




Jet Propulsion Laboratory  
California Institute of Technology

## DSN Downtime 2016

2016							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 55	80 kW Facility Prep - NIB	02/01/2016 00:00	03/20/2016 00:00	48	05 - 11	32	80
DSS 55	AZ Track Replacement - Proposed	02/01/2016 00:00	04/10/2016 00:00	69	05 - 14	32	101



# Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service




**Jet Propulsion Laboratory**  
California Institute of Technology

**- 2017 -**


	January				February				March				April				May				June				July				August				September				October				November				December																							
Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52																
2017 Key Project Events																																									JUNO Deorbit																											
GDSCC																																									CAS TITAN Flyby																											
CDSCC																																																																				
MDSCC																																									D55 Install 80kW												D55 Test 80kW												D55 DDR			

Revised: April 26, 2011



Jet Propulsion Laboratory  
California Institute of Technology

# Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service




## Future assets new/upgrades

- DSS-35 Installation and Operational 2013 – 2014
  - Modkit Installation October 1, 2013 – March 14, 2014 weeks 40 – 11
  - Acceptance Testing November 22, 2013 – April 4, 2014, weeks 47 – 14
  - System Integration Testing December 17, 2013 – June 2, 2014 weeks 51 – 23
  - Operations Systems Performance Testing June 2, 2014 – August 15, 2014, weeks 23 – 33
  - Operational September 26, 2014
  
- DSS-26 80kW Installation 2014 – 2015
  - 80kW arrive at DLF October, 2014, week 40
  - 80kW arrive on-site November, 2014, week 47
  - 80kW install January – June, 2015, weeks 02 – 25
  - 80 kW test June – September, 2015, weeks 24 – 36
  - DDR September, 2015, week 38
  
- DSS-35 80kW Installation 2016 – A placeholder has been set awaiting dates
  
- DSS-36 Installation and Operational 2016 – A placeholder has been set awaiting dates
  
- DSS-55 80kW Installation 2016 – 2017
  - 80kW Facility Prep – February 2016, weeks 05 – 10
  - 80kW at DLF September, 2016, week 39
  - 80kW on-site November, 2016, week 47
  - 80kW install January – June, 2017, weeks 01 – 24
  - 80kW test June – September, 2017, weeks 24 – 37
  - DDR September, 2017, week 39



Interplanetary Network Directorate (IND)  
Deep Space Network (DSN)  
Resource Allocation Planning Service



## Antenna Downtime Status and Forecast

Complex	Station	Subnet	S-Band		X-Band		Ka-Band		Ka 2	X-Band ACQ AID	80kW
			Down	Up	Down	Up	Down	Up			
10	DSS-27	34HSB	✓	✓	N/A	N/A	N/A	N/A	N/A	N/A	N/A
10	DSS-24	34B1	✓	✓	✓	✓	N/A	N/A	✓	✓	N/A
40	DSS-34	34B1	✓	✓	✓	✓	✓	N/A	✓	✓	N/A
60	DSS-54	34B1	✓	✓	✓	✓	✓	N/A	✓	✓	N/A
10	DSS-25	34B2	N/A	N/A	✓	✓	✓	12/12/10	N/A	N/A	N/A
10	DSS-26	34B2	N/A	N/A	✓	✓	✓	N/A	N/A	N/A	10/01/15
40	DSS-35*	34B2	N/A	N/A	11/01/14	11/01/14	11/01/14	N/A	N/A	N/A	11/01/16
40	DSS-36*	34B2	N/A	N/A	11/01/16	11/01/16	11/01/16	N/A	N/A	N/A	N/A
60	DSS-55	34B2	N/A	N/A	✓	✓	✓	N/A	N/A	N/A	10/01/17
10	DSS-15	34HEF	✓	N/A	✓	✓	N/A	N/A	N/A	N/A	N/A
40	DSS-45	34HEF	✓	✓	✓	✓	N/A	N/A	N/A	N/A	N/A
60	DSS-65	34HEF	✓	✓	✓	✓	N/A	N/A	N/A	N/A	N/A
10	DSS-14	70M	✓	✓	✓	✓	N/A	N/A	N/A	N/A	N/A
40	DSS-43	70M	✓	✓	✓	✓	N/A	N/A	N/A	N/A	N/A
60	DSS-63	70M	✓	✓	✓	✓	N/A	N/A	N/A	N/A	N/A

N/A = Capability Not Planned

xx/xx/xx = Capability Date Recently Changed

As of: 6/28/2010

✓ ✓ ✓ = Capability Recently Exists

✓ = Capability Exists

\* = To Be Commissioned