





Interplanetary Network Directorate (IND)
Deep Space Network (DSN)
Resource Allocation Planning Service



JPL


Jet Propulsion Laboratory
California Institute of Technology

DSN Antenna Downtime Status and Forecast






Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



Antenna Downtime Status and Forecast

Downtime	Antenna	Start Date	End Date	Weeks	POC	Notes
Pedestal Metrology	DSS-63	Feb 2015	Aug 2015	34	David Munoz Muchon Bernardo Lopez	Back-to-back nights needed to measure pedestal stability twice a year in Summer and Winter, through Summer 2017. The 2016 downtimes could not co-exist with grouting consequently they are proposed for weeks 4 and 32.
		Feb 2016	July 2016	4 & 32		
		Feb 2017	Aug 2017	7 & 34		
	DSS-54/55	Jun 2015	Sept 2015	26, 30, 36		Moved DSS-54 Metrology from week 31 to week 36. Will measure pedestal stability twice a year in Summer and Winter, through Summer 2019. Weeks 26 and 30 have been completed, will re-baseline DSS-55 after the AZ Track Replacement task.
NMC D3.2 SPS 1.4 I&T, AT Install/SOAK And D3.3 Install/SOAK	CDSCC	Feb 2015	Dec 2015	23, 24, 31, 46	Jim Buckley Shirley Cizmar, Dave Taylor	Weeks 16,19, 22, 23, 24 and 30 were completed. Week 46 and 50 changed from SOAK to D3.3 install. These tasks may tolerate night hours.
	GDSCC	April 2015	Dec 2015	16, 19, 30, 41		
	MDSCC	May 2015	Dec 2015	22, 32, 50		
NMC 4-MSPA I&T, AT SOAK Install, Ops Install	GDSCC	Feb 2016	Aug 2016	6, 15, 30		Requesting 8 hour downtimes in 2016 for NMC 4-MSPA tasks. Week 13 task at CDSCC moved to week 11.
	CDSCC	May 2016	Aug 2016	11 & 31		
	MDSCC	May 2016	June 2016	19 & 23		



Antenna Downtime Status and Forecast


Downtime	Antenna	Start Date	End Date	Weeks	POC	Notes
Complex downtime for Power House Commission	CDSCC	Aug 2015	Aug 2015	33	John Phillips, Cameron Lyon Dave Taylor	Requires at least 4 6-hour downtime between Aug 2015 and April 2016, possibly during night hours.
		Oct 2015	Oct 2015	41		
		Dec 2015	Dec 2015	50		
		April 2016	April 2016	14		
Antenna Inspections/ TXR RF Characterization	CDSCC	Jan 2016	Jan 2016	03 & 04	Dave Taylor Daniel Olson Harout Matossian	Inspections require 12 hours, 8 hours NIB to maintenance with 4 hours following for TXR RF Characterization during inspections. Per discussion with engineers the Inspection will use the first 6 hours of downtime and release the last 6 hours for TXR task at each complex. Note: Cannot do Inspection/TXR RF Characterization on 2 antenna on a given day.
	MDSCC	Apr 2017	Apr 2017	17 & 18		
	GDSCC	Mar 2018	Mar 2018	09 & 10		



JPL

Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



Antenna Downtime Status and Forecast


Downtime`	Antenna	Start Date	End Date	Weeks	POC	Notes
Shimming	DSS-63	Jul 2016	Aug 2016	30 – 31	Dave Taylor, David Munoz Mochon, Bernardo Lopez, Asim Sehic	Bad weather could cause a slip of the task and could require an additional week for demos during DSS-14 APCA downtime. July is shortened due to Cas. Grouting has been changed to Shimming 2017 grouting, has moved to 2018 and extended to 35 weeks in conjunction with the APCA. This will be the first attempt for the 120 degree regrout. There will be discussions about using weekends however, it is not currently in the budget.. Grout and APCA will be combined as 1 activity with the weeks divided between the activities.
		Mar 2018	Nov 2018	11 – 45		
Depot Level Maintenance	DSS-63	Aug 3, 2015	Aug 14, 2015	32 & 33	Paul Richter Bernardo Lopez, John Phillips	DSS-63 DLM changed from grouting activity.
	DSS-43	Aug 18, 2015	Sep 9, 2015	34 – 36		DSS-43 Tune-up/Calibration changed to DLM and extended 1 extra week to 36.
	DSS-34	Nov 2015	Dec 2015	49 – 51		DSS-34 moved to December time frame and extended 2 weekdays into week 51 Exciter Obsolescence will be NIB to DLM.
UWV Feed Update	DSS-35	Nov 2015	Nov 2015	45– 46	Chris Link	Install UWV Feed Update components from DSS-13 at DSS-35 and test.



JPL


Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



Antenna Downtime Status and Forecast

Downtime	Antenna	Start Date	End Date	Weeks	POC	Notes
DCD v.5.1 software installation	GDSCC/ DSOC MDSCC	Aug, 2015	Aug 2015	32	Anna Fan, Sheila Garrett	All complexes require installation of DCD 5.1. with a minimum of 6 hours. Beginning with Goldstone, with 30 day separation from the MDSCC install, lastly the CDSCC install. Requires a 2 week separation from the 2 nd and 3 rd install. Network wide DCD equipment switchover to operations from the Data Center
		Sep 2015	Sep 2015	37		
	Sep 2015	Sep 2015	40			
Network DCD Switchover	DSOC	Oct 2015	Oct 2015	44		
AZ Track Replacement	DSS-55	Aug 2015	Nov 2015	34 – 47	Pam Rothman	Begin DOY 230 vice 229 due to CAS activities. Requested to extend to week 47..
	DSS-25	Apr 2018	Jun 2018	14 – 23	Daniel Olson	This is NIB to XX/Ka Installation.
XKR Feed Cone Ladder	DSS-14	Sept 2015	Sept 2015	39	David Allen	Requesting 3 days to install the XKR Feed Cone Ladder. This will include the hoist mount install.
Power Plant Controller Replacement	SPC-60	Sept 2015	Nov 2015	39, 42, 47		Requested a minimum of 15 days apart




Antenna Downtime Status and Forecast

Downtime	Antenna	Start Date	End Date	Weeks	POC	Notes
Power Transfer	DSS-26	Oct 2015	Oct 2015	42	Richard Fleig	This 16-hour Power Transfer downtime was requested by OE.. Each antenna will be scheduled in separate weeks Prefer dayshift but can work night, no weekends.
	DSS-25			43		
	DSS-24			44		
G86 Power Work	GDSCC	Dec 2015	Dec 2015	51	David Lloyd	Requesting annual 16 hour downtime for G86 Power Work
Comm & PPC Integration	DSS-26	Oct 2015	Oct 2015	44	Tom Grey	Requested 8 hours
Kirk Key Removal	DSS-28	Dec 2015	Dec 2015	49	Tom Grey	Requested 4 hours
APCA	DSS-14	Feb, 2016	May 2016	04 – 19	Anna Fan, Barzia Tehrani	Moved to weeks 04-19 to finish early in preparation for JNO JOI. Suggest doing a demo with JNO prior to RTS. DSS-43 extended an additional 3 weeks on the back end. DSS-63 will be in conjunction to the HBA Grouting and is extended to 35 weeks.
	DSS-43	Oct 30, 2017	Feb 9, 2018	44 – 06		
	DSS-63	Mar 2018	Nov 2018	11 – 45		
SWUPS Installation	CDSCC	May 19 2016	May 19 2016	20	Dave Taylor	Must be done in daylight, There is a connection to the power house. Need to avoid InSight/Inspire/MCO activities. There may be a Fire Detection issues.
		May 24 2016	May 24 2016	21	Hal Ahlstrom	
		May 26 2016	May 26 2016	21		



Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service




Antenna Downtime Status and Forecast

Downtime	Antenna	Start Date	End Date	Weeks	POC	Notes
Follow the Sun Ops Test	Network wide, SPC-10, 40, 60	Jan 2017	Jan 2017	03	Shirley Cizmar	Require 12 hour complex downtime for testing the Follow the sun (FtS) remote Ops. All 3 complexes concurrent.
Follow the Sun Ops Test	Network wide, SPC-10, 40, 60	March 2017	March 2017	10		Require 12 hour complex downtime for testing the Follow the sun (FtS) remote Ops. All 3 complexes concurrent.
Follow the Sun SOAK	Network wide, SPC-10, 40, 60	May 2017	May 2017	19		Require 14 hour complex downtime for testing the Follow the sun (FtS) remote Ops. All 3 complexes concurrent.
Ka2 Tune-up	DSS-54	Jan 23, 2017	Feb 3, 2017	04 & 05	Wendy Hodgkin	These downtimes are being moved to 2017 with DSS-54 being the first Tune-up. All Tune-ups will be standalone. These need to be completed prior to the end of June 2017. This is budget/resource driven There is a task to build 4 th Ka2/S-Band capabilities. This needs to be done 6 months prior to TESS Launch.
	DSS-24	Mar 13, 2017	Mar 24, 2017	11 & 12		
	DSS-34	May 14, 2017	May 26, 2017	20 & 21		
L-Band Install	DSS-14	Jun 2017	Jun 2017	25 & 26		Install the L-Band. Exciter install will be NIB



Interplanetary Network Directorate (IND)
 Deep Space Network (DSN)
 Resource Allocation Planning Service




Jet Propulsion Laboratory
 California Institute of Technology

Antenna Downtime Status and Forecast

Downtime	Antenna	Start Date	End Date	Weeks	POC	Notes
XX/Ka Installation	DSS-25	Mar 2018	Jun 2018	10 – 23	Wendy Hodgkin	XX/Ka requires 14 weeks - AZ Track will be NIB in weeks 14 – 23. Needs to happen as soon after JNO end of mission as possible. DSS-24 is not funded at this time, but still in the plan to proceed with downtime. Moving to early 2019 for 12 weeks.
	DSS-24	Feb 2019	Apr 2019	06 – 17		
Pedestal Rehab	DSS-54	Nov 4, 2019	Apr 30, 2021	45 – 17	Bernardo Lopez	This Rehab could take 15 – 18 months to complete. Servo Replacement and Transmitter Replacement will be NIB. DSS-56 will become operational October 1, 2019 with Ka2/S-Band feed. If DSS-54 is not available for JWST, the Ka2 will be installed at DSS-55. If we wait for DSS-56 to become operational and DSS-54 can operate until then, DSS-54 will start Pedestal Rehab the first weeks of Nov 2019 and end the last week of April 2021. Servo and Transmitter Replacements will be NIB
El Bearing Replacement	DSS-63	Apr 20, 2020	Jul 10, 2020	17 – 28	Asim Sehic	This downtime was request on 11/14/2014. There are about 5-6 years of bearing life left based on last inspection.



Interplanetary Network Directorate (IND)
 Deep Space Network (DSN)
 Resource Allocation Planning Service




JPL Jet Propulsion Laboratory
 California Institute of Technology

70m Major Downtimes 2015 - 2020

Downtime	Ant	Start Date	End Date	Weeks	Status	# of Days	Notes and next downtime date
APCA	DSS-14	Jan 25, 2016	May 13, 2016	04 – 19	Approved	109	LNA is scheduled NIB in week 04
Depot Level Maintenance	DSS-43	Aug 17, 2015	Sep 4, 2015	34 – 36	Approved	17	Renamed to Depot Level Maintenance Next downtime is October of 2017
APCA	DSS-43	Oct 30, 2017	Feb 9, 2018	44 – 06	Proposed	101	LNA is scheduled NIB in week 02 of 2018
Depot Level Maintenance	DSS-63	Aug 3, 2015	Aug 14, 2015	32 – 33	Approved	12	Next downtime is July of 2016
Shimming	DSS-63	Jul 25, 2016	Aug 5, 2016	30 – 31	Approved	11	Next downtime is March of 2018.
Grouting/APCA	DSS-63	Mar 12, 2018	Nov 9, 2018	11 – 45	Proposed	243	Next downtime is April of 2020
El Bearing Replacement	DSS-63	Apr 20, 2020	Jul 10, 2020	17 – 27	Proposed	446	



Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service




JPL Jet Propulsion Laboratory
California Institute of Technology

Proposed LNA Maintenance Scheduled for 2016

Antenna	Start Date	End Date	Week	STATUS	Number of Days	2015 LNAs	Number of months since last LNA
DSS-43	Jan	Jan	01	Approved	5	Mar, Jun, Oct, Nov, Dec of 2015	10 months
DSS-63	Jan	Jan	03	Approved	5	Jan, Nov of 2015 During grouting	13 months
DSS-14	Jan	Jan	04	Approved	5	Dec of 2014 During APCA	13 months
DSS-25	Apr	Apr	14	Approved	3	Feb, Jul, Oct of 2015	14 months
DSS-45	Apr	Apr	17	Approved	4	Feb, Apr, Jul of 2015	14 months
DSS-24	May	May	19	Approved	3	Apr, Aug of 2015 After DSS-14 APCA	13 months
DSS-26	June	June	25	Approved	3	May 2015	13 months
DSS-54	Jul	Jul	29	Approved	3	Jun 2015	13 months
DSS-15	Aug	Aug	32	Approved	3	Mar of 2015	17 months
DSS-34	Nov	Nov	44	Approved	3	Sep, Nov 2015	14 months
DSS-65	Nov	Nov	45	Approved	4	Jul, Dec 2015	16 months
DSS-35	Dec	Dec	49	Approved	50 hours	Oct 2015	14 months
DSS-55	Dec	Dec	50	Approved	3	Aug 2015	16 months



Interplanetary Network Directorate (IND)
Deep Space Network (DSN)
Resource Allocation Planning Service




Jet Propulsion Laboratory
California Institute of Technology

Proposed LNA Maintenance Scheduled for 2017

Antenna	Start Date	End Date	Week	STATUS	Number of Days	Notes for 2017 LNAs	Number of months since last LNA
DSS-43	Mar	Mar	08/09	Proposed	5	NIB to Exciter Obsolescence	14 months
DSS-14	Mar	Mar	13	Proposed	5	Stand Alone	14 months
DSS-63	May	May	19	Proposed	5	Stand Alone	16 months
DSS-24	July	July	27	Proposed	3	Stand Alone	10 months
DSS-54	Oct	Oct	41	Proposed	3	Stand Alone	15 months



Interplanetary Network Directorate (IND)
 Deep Space Network (DSN)
 Resource Allocation Planning Service




Jet Propulsion Laboratory
 California Institute of Technology

Proposed LNA Maintenance Scheduled for 2018

Antenna	Start Date	End Date	Week	STATUS	Number of Days	Notes for 2018 LNAs	Number of months since last LNA
DSS-43	Jan	Jan	02	Proposed	5	NIB to APCA	10 months
DSS-55	Feb	Feb	05	Proposed	3	Stand Alone	13 months
DSS-14	Jan	Jan	06	Proposed	5	Stand Alone	13 months
DSS-34	Mar	Mar	09	Proposed	3	Stand Alone	14 months
DSS-35	Apr	Apr	16	Proposed	50 hours	Stand Alone	14 months
DSS-63	June	June	23	Proposed	5	NIB to APCA/Grouting	13 months
DSS-24	Sept	Sept	39	Proposed	3	Stand Alone	14 months
DSS-54	Nov	Nov	47	Proposed	3	Stand Alone	13 months



Interplanetary Network Directorate (IND)
Deep Space Network (DSN)
Resource Allocation Planning Service



JPL


Jet Propulsion Laboratory
California Institute of Technology

Proposed LNA Maintenance Scheduled for 2019

Antenna	Start Date	End Date	Week	STATUS	Number of Days	Notes for 2019 LNAs	Number of months since last LNA
DSS-43	Mar	Mar	10	Proposed	5	Stand Alone	14 months
DSS-34	May	May	18	Proposed	3	Stand Alone	14 months
DSS-14	May	May	19	Proposed	5	Stand Alone	15 months
DSS-55	May	May	21	Proposed	3	Stand Alone	14 months
DSS-35	June	June	23	Proposed	50 hours	Stand Alone	14 months
DSS-25	June	June	24	Proposed	3	Stand Alone	13 months
DSS-63	Aug	Aug	31	Proposed	5	Stand Alone	14 months
DSS-24	Dec	Dec	49	Proposed	3	Stand Alone	13 months



Interplanetary Network Directorate (IND)
 Deep Space Network (DSN)
 Resource Allocation Planning Service



JPL Jet Propulsion Laboratory
 California Institute of Technology


Exciter Obsolescence Install 2016

Antenna	Start Date	End Date	Week	Status	# of Days	Notes
DSS-34	Nov 30, 2015	Dec 15, 2015	49	Approved	12	NIB to DLM
DSS-24	May 9, 2016	May 13,, 2016	19	Approved	5	DSS-24 LNA NIB
DSS-54	Jul 18, 2016	Jul 22, 2016	29	Approved	5	DSS-54 LNA NIB
DSS-15	Aug 8, 2016	Aug 11, 2016	32	Approved	5	DSS-15 LNA NIB
DSS-63	Jul 25, 2016	Jul 30, 2016	30	Approved	5	NIB to Shimming
DSS-65	Nov 7, 2016	Nov 11, 2016	45	Approved	5	DSS-65 LNA NIB
DSS-55	Dec 12, 2016	Dec 16, 2016	50	Approved	5	DSS-55 LNA NIB
DSS-43	Feb 27 , 2017	Mar 3, 2017	9	Proposed	5	NIB to L-Band
DSS-14	Jun 19, 2017	Jun 24, 2017	25	Proposed	5	NIB to L-Band Install
DSS-25	Apr 2, 2018	Apr 7, 2018	14	Proposed	5	NIB to AZ Track Replacement XX/Ka Install



Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



- 2019 -


	January				February				March				April				May				June				July				August				September				October				November				December								
Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	
2019 Key Project Events						SPP Beacon				SPP Solar Enc								ORX Tag 1 Reh				Tag 1				SPP Solar Enc								SPP Venus Flyby																			
						VGR1 DTR P/B								VGR1 DTR P/B								VGR1 DTR P/B								VGR1 DTR P/B																							
Key Project Events Legend: ■ Level 1 ■ Level 2 ■ Level 3 ■ All Others ■ TBD Station downtimes less than 24 hours in duration																																																					
GDSCC						D24 XX/Ka Installation - Proposed								D14 LNA 5days								D25 LNA 3days												D24 LNA 3days																			
CDSCC										D43 LNA 5days								D34 LNA 3days																																			
MDSCC	D56 Modkit Installation, System Integration and System Level Testing																																																				
	D56 Operational																																																				
D55 LNA 3days																																																					
D53 Modkit Installation, System Integration and System Level Testing																																																					
D63 LNA 5days																																																					
D54 Pedestal Rehab end April 2021 - Proposed																																																					
D54 Servo/MTR Replacement - N/A																																																					

Revised: July 31, 2015

Downtime August 4, 2015 19



Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



JPL Jet Propulsion Laboratory
California Institute of Technology

- 2020 -


	January					February				March				April				May				June				July				August				September				October				November				December																											
Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53																				
2020 Key Project Events																											Mars 2020 Launch																												HYB2 Earth Re-Entry																		
																																							SPP Venus Flyby																				MARS 2020 M20 Approach														
																																											VGR1 DTR P/B																				VGR1 DTR P/B										
																															VGR1 DTR P/B								VGR1 DTR P/B																								VGR1 DTR P/B										
																																															VGR1 DTR P/B																				VGR1 DTR P/B						
Key Project Events Legend:																										Level 1				Level 2				Level 3				All Others				TBD				Station downtimes less than 24 hours in duration																											
GDSCC																																																																									
CDSCC																																																																									
MDSCC																																																																									
	D63 EI Bearing Replacement - Proposed																																																																								
	D54 Pedestal Rehab end April 2021 - Proposed																																																																								
	D54 Servo/XMTR Replacement - NIB																																																																								
D53 Modkit Installation, System Integration and System Level Testing																																																																									
D53 Operational																																																																									
Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53																				

Revised: August 3, 2015

Downtime August 4, 2015 20



Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



DSN Downtime 2015


2015							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 63	Depot Level Maintenance	08/03/2015 05:00	08/14/2015 17:00	12	32 - 33	215	226
SPC 10	DCD V5.1	08/07/2015 08:35	08/07/2015 14:35	0	32 - 32	219	219
GCF 20	DSOC DCD V5.1	08/07/2015 08:35	08/07/2015 14:35	0	32 - 32	219	219
SPC 60	NMC D3.3 AT	08/09/2015 00:00	08/09/2015 05:25	0	32 - 32	221	221
SPC 40	Complex Powerhouse Upgrade	08/14/2015 20:00	08/15/2015 02:00	0	33 - 33	226	227
DSS 43	Depot Level Maintenance	08/17/2015 21:00	09/04/2015 06:00	17	34 - 36	229	247
DSS 55	AZ Track Replacement	08/18/2015 06:00	11/20/2015 17:00	94	34 - 47	230	324
DSS 63	Pedestal Metrology	08/19/2015 23:00	08/20/2015 05:00	0	34 - 34	231	232
DSS 63	Pedestal Metrology	08/20/2015 23:00	08/21/2015 05:00	0	34 - 34	232	233
DSS 54	Pedestal Metrology	09/02/2015 21:00	09/03/2015 03:25	0	36 - 36	245	246
DSS 54	Pedestal Metrology	09/03/2015 21:00	09/04/2015 05:30	0	36 - 36	246	247
SPC 60	DCD V5.1	09/11/2015 21:55	09/12/2015 03:55	0	37 - 37	254	255
DSS 14	XKR Feed Cone Ladder Installation	09/21/2015 15:00	09/24/2015 02:00	2	39 - 39	264	267
SPC 60	Power Plant Controller Replacement	09/25/2015 06:00	09/25/2015 14:00	0	39 - 39	268	268
SPC 40	DCD V5.1	10/03/2015 14:25	10/03/2015 20:15	0	40 - 40	276	276
SPC 40	Complex Powerhouse Upgrade	10/07/2015 21:00	10/08/2015 03:00	0	41 - 41	280	281
SPC 10	NMC D3.3 Install/SOAK	10/11/2015 00:00	10/11/2015 08:00	0	41 - 41	284	284
DSS 26	Power Transfer	10/15/2015 19:05	10/16/2015 11:05	1	42 - 42	288	289
SPC 60	Power Plant Controller Replacement	10/16/2015 06:00	10/16/2015 14:00	0	42 - 42	289	289
DSS 25	Power Transfer	10/20/2015 15:00	10/21/2015 07:00	1	43 - 43	293	294
GCF 20	DCD Equipment Switchover	10/26/2015 14:00	10/26/2015 18:00	0	44 - 44	299	299
SPC 60	DCD Equipment Switchover	10/26/2015 14:00	10/26/2015 18:00	0	44 - 44	299	299
SPC 10	DCD Equipment Switchover	10/26/2015 14:00	10/26/2015 18:00	0	44 - 44	299	299



JPL

Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service




DSN Downtime 2015

2015							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
SPC 40	DCD Equipment Switchover	10/26/2015 14:00	10/26/2015 18:00	0	44 - 44	299	299
DSS 26	Communication PPC Integration	10/26/2015 18:00	10/27/2015 02:00	0	44 - 44	299	300
DSS 24	Power Transfer	10/28/2015 15:00	10/29/2015 07:00	1	44 - 44	301	302
DSS 35	UWV Feed Update	11/02/2015 00:00	11/13/2015 05:00	11	45 - 46	306	317
SPC 40	NMC D3.3 Install	11/12/2015 00:00	11/12/2015 08:00	0	46 - 46	316	316
SPC 60	Power Plant Controller Replacement	11/18/2015 06:00	11/18/2015 14:00	0	47 - 47	322	322
DSS 34	Depot Level Maintenance	11/30/2015 21:00	12/15/2015 05:00	14	49 - 51	334	349
DSS 34	Exciter Obsolescence Install-NIB	11/30/2015 21:00	12/15/2015 05:00	14	49 - 51	334	349
DSS 28	Kirk Key Removal	12/01/2015 15:00	12/01/2015 19:00	0	49 - 49	335	335
SPC 40	Complex Powerhouse Upgrade	12/11/2015 21:00	12/12/2015 03:00	0	50 - 50	345	346
SPC 60	NMC D3.3 Install	12/12/2015 03:00	12/12/2015 09:00	0	50 - 50	346	346
SPC 10	G86 Power Work	12/17/2015 14:00	12/18/2015 06:00	1	51 - 51	351	352



Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service




Jet Propulsion Laboratory
California Institute of Technology

DSN Downtime 2016

2016							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 43	LNA Maintenance	01/04/2016 00:00	01/08/2016 16:30	5	01 - 01	4	8
DSS 63	LNA Maintenance	01/18/2016 00:00	01/22/2016 17:00	5	03 - 03	18	22
DSS 43	Ant Insp/TXR RF Characterization	01/18/2016 22:00	01/19/2016 10:00	0	03 - 03	18	19
DSS 34	Ant Insp/TXR RF Characterization	01/19/2016 22:00	01/20/2016 10:00	0	03 - 03	19	20
DSS 45	Ant Insp/TXR RF Characterization	01/20/2016 22:00	01/21/2016 10:00	0	03 - 03	20	21
DSS 35	Ant Insp/TXR RF Characterization	01/21/2016 22:00	01/22/2016 10:00	0	03 - 03	21	22
DSS 14	LNA Maintenance - NIB	01/25/2016 00:00	01/29/2016 23:00	5	04 - 04	25	29
DSS 14	APCA	01/25/2016 15:00	05/13/2016 23:00	109	04 - 19	25	134
DSS 63	Pedestal Metrology	01/25/2016 19:00	01/26/2016 05:00	0	04 - 04	25	26
DSS 63	Pedestal Metrology	01/26/2016 19:00	01/27/2016 05:00	0	04 - 04	26	27
DSS 43	Ant Insp/TXR RF Characterization	01/26/2016 22:00	01/27/2016 10:00	0	04 - 04	26	27
DSS 34	Ant Insp/TXR RF Characterization	01/27/2016 22:00	01/28/2016 10:00	0	04 - 04	27	28
DSS 45	Ant Insp/TXR RF Characterization	01/28/2016 22:00	01/29/2016 10:00	0	04 - 04	28	29
DSS 35	Ant Insp/TXR RF Characterization	01/29/2016 22:00	01/30/2016 10:00	0	04 - 04	29	30
SPC 10	NMC 4 - MSPA I&T	02/13/2016 00:00	02/13/2016 08:00	0	06 - 06	44	44
SPC 40	NMC 4 - MSPA I&T	03/18/2016 00:00	03/18/2016 08:00	0	11 - 11	78	78
DSS 25	LNA Maintenance	04/04/2016 00:00	04/07/2016 23:00	4	14 - 14	95	98
SPC 40	Complex Powerhouse Upgrade	04/06/2016 21:00	04/07/2016 03:00	0	14 - 14	97	98
SPC 10	NMC 4 - MSPA AT	04/15/2016 00:00	04/15/2016 08:00	0	15 - 15	106	106
DSS 45	LNA Maintenance	04/25/2016 00:00	04/29/2016 00:00	4	17 - 17	116	120
DSS 24	LNA Maintenance - NIB	05/09/2016 00:00	05/12/2016 00:00	3	19 - 19	130	133
DSS 24	Exciter Obsolescence Install	05/09/2016 15:00	05/14/2016 00:00	4	19 - 19	130	135
SPC 60	NMC 4 - MSPA AT	05/14/2016 00:00	05/14/2016 08:00	0	19 - 19	135	135



Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service




JPL Jet Propulsion Laboratory
California Institute of Technology

DSN Downtime 2016

2016							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
SPC 40	SWUPS Installation	05/19/2016 21:00	05/20/2016 09:00	0	20 - 20	140	141
SPC 40	SWUPS Installation	05/24/2016 21:00	05/25/2016 09:00	0	21 - 21	145	146
SPC 40	SWUPS Installation	05/26/2016 21:00	05/27/2016 09:00	0	21 - 21	147	148
SPC 60	NMC 4 - MSPA SOAK/Install	06/10/2016 00:00	06/10/2016 08:00	0	23 - 23	162	162
DSS 26	LNA Maintenance	06/20/2016 00:00	06/23/2016 00:00	3	25 - 25	172	175
DSS 54	LNA Maintenance/HVAC Plumbing - NIB	07/18/2016 00:00	07/23/2016 00:00	5	29 - 29	200	205
DSS 54	Exciter Obsolescence Install	07/18/2016 06:00	07/23/2016 17:00	5	29 - 29	200	205
DSS 63	Exciter Obsolescence Install-NIB	07/25/2016 06:00	07/30/2016 17:00	5	30 - 30	207	212
DSS 63	Shimming	07/25/2016 06:00	08/05/2016 17:00	11	30 - 31	207	218
SPC 10	NMC 4 -MSPA Ops Install	07/30/2016 00:00	07/30/2016 08:00	0	30 - 30	212	212
SPC 40	NMC 4 - MSPA OPs Install	08/06/2016 00:00	08/06/2016 08:00	0	31 - 31	219	219
DSS 15	LNA Maintenance - NIB	08/08/2016 00:00	08/11/2016 00:00	3	32 - 32	221	224
DSS 15	Exciter Obsolescence Install-Proposed	08/08/2016 15:00	08/13/2016 00:00	4	32 - 32	221	226
DSS 63	Pedestal Metrology	08/08/2016 22:00	08/09/2016 05:00	0	32 - 32	221	222
DSS 63	Pedestal Metrology	08/09/2016 20:00	08/10/2016 05:00	0	32 - 32	222	223
DSS 45	Decommissioned	10/01/2016 00:00	01/01/2050 00:00	12145	39 - 52	275	1
DSS 34	LNA Maintenance	10/31/2016 00:00	11/03/2016 00:00	3	44 - 44	305	308
DSS 65	LNA Maintenance - NIB	11/07/2016 00:00	11/11/2016 00:00	4	45 - 45	312	316
DSS 65	Exciter Obsolescence Install	11/07/2016 06:00	11/12/2016 17:00	5	45 - 45	312	317
DSS 35	LNA Maintenance	12/05/2016 00:00	12/09/2016 00:00	4	49 - 49	340	344
DSS 55	LNA Maintenance - NIB	12/12/2016 00:00	12/15/2016 00:00	3	50 - 50	347	350
DSS 55	Exciter Obsolescence Install	12/12/2016 06:00	12/17/2016 17:00	5	50 - 50	347	352



Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



JPL Jet Propulsion Laboratory
California Institute of Technology

DSN Downtime 2017


2017							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
SPC 10	Follow the Sun Ops Testing	01/21/2017 14:00	01/22/2017 02:00	0	03 - 03	21	22
SPC 40	Follow the Sun Ops Testing	01/21/2017 14:00	01/22/2017 02:00	0	03 - 03	21	22
SPC 60	Follow the Sun Ops Testing	01/21/2017 14:00	01/22/2017 02:00	0	03 - 03	21	22
DSS 54	Ka2 Tune-up - Proposed	01/23/2017 07:00	02/03/2017 17:00	11	04 - 05	23	34
DSS 63	Pedestal Metrology	02/13/2017 20:00	02/14/2017 07:00	0	07 - 07	44	45
DSS 63	Pedestal Metrology	02/14/2017 20:00	02/15/2017 07:00	0	07 - 07	45	46
DSS 43	Exciter Obsolescence Install - Proposed	02/26/2017 21:00	03/03/2017 21:00	5	08 - 09	57	62
DSS 43	LNA - NIB	02/26/2017 21:00	03/03/2017 21:00	5	08 - 09	57	62
SPC 60	Follow the Sun Ops Testing	03/09/2017 12:00	03/10/2017 00:00	0	10 - 10	68	69
SPC 40	Follow the Sun Ops Testing	03/09/2017 12:00	03/10/2017 00:00	0	10 - 10	68	69
SPC 10	Follow the Sun Ops Testing	03/09/2017 12:00	03/10/2017 00:00	0	10 - 10	68	69
DSS 24	Ka2 Tune-up - Proposed	03/13/2017 15:00	03/25/2017 00:00	11	11 - 12	72	84
DSS 14	LNA Maintenance	03/27/2017 00:00	03/31/2017 23:00	5	13 - 13	86	90
DSS 55	Ant Insp/TXR RF Characterization - Proposed	04/24/2017 07:00	04/24/2017 19:00	0	17 - 17	114	114
DSS 65	Ant Insp/TXR RF Characterization - Proposed	04/25/2017 07:00	04/25/2017 19:00	0	17 - 17	115	115
DSS 63	Ant Insp/TXR RF Characterization - Proposed	04/26/2017 07:00	04/26/2017 19:00	0	17 - 17	116	116
DSS 54	Ant Insp/TXR RF Characterization - Proposed	04/27/2017 07:00	04/27/2017 19:00	0	17 - 17	117	117
DSS 55	Ant Insp/TXR RF Characterization - Proposed	05/01/2017 07:00	05/01/2017 19:00	0	18 - 18	121	121
DSS 65	Ant Insp/TXR RF Characterization - Proposed	05/02/2017 07:00	05/02/2017 19:00	0	18 - 18	122	122
DSS 63	Ant Insp/TXR RF Characterization - Proposed	05/03/2017 07:00	05/03/2017 19:00	0	18 - 18	123	123
DSS 54	Ant Insp/TXR RF Characterization - Proposed	05/04/2017 07:00	05/04/2017 19:00	0	18 - 18	124	124
DSS 63	LNA Maintenance	05/08/2017 00:00	05/13/2017 00:00	5	19 - 19	128	133
SPC 10	Follow the Sun Ops SOAK	05/13/2017 12:00	05/14/2017 02:00	1	19 - 19	133	134



JPL

Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service




DSN Downtime 2017

2017							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
SPC 40	Follow the Sun Ops SOAK	05/13/2017 12:00	05/14/2017 02:00	1	19 - 19	133	134
SPC 60	Follow the Sun Ops SOAK	05/13/2017 12:00	05/14/2017 02:00	1	19 - 19	133	134
DSS 34	Ka2 Tune-up - Proposed	05/15/2017 21:00	05/26/2017 06:00	10	20 - 21	135	146
DSS 14	Exciter Obsolescence - NIB	06/19/2017 15:00	06/24/2017 23:00	5	25 - 25	170	175
DSS 14	L-Band Replacement	06/19/2017 15:00	06/30/2017 23:00	11	25 - 26	170	181
DSS 24	LNA Maintenance	07/03/2017 00:00	07/06/2017 00:00	3	27 - 27	184	187
DSS 63	Pedestal Metrology	08/21/2017 22:00	08/22/2017 05:00	0	34 - 34	233	234
DSS 63	Pedestal Metrology	08/22/2017 22:00	08/23/2017 05:00	0	34 - 34	234	235
DSS 54	LNA Maintenance	10/09/2017 00:00	10/12/2017 00:00	3	41 - 41	282	285
DSS 43	APCA - Proposed	10/30/2017 21:00	02/09/2018 06:00	101	44 - 06	303	40



Interplanetary Network Directorate (IND)
 Deep Space Network (DSN)
 Resource Allocation Planning Service



Jet Propulsion Laboratory
 California Institute of Technology

DSN Downtime 2018


2018							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 43	LNA Maintenance	01/08/2018 21:00	01/13/2018 21:00	5	02 - 02	8	13
DSS 55	LNA Maintenance	01/29/2018 00:00	02/03/2018 00:00	5	05 - 05	29	34
DSS 14	LNA Maintenance	02/05/2018 00:00	02/09/2018 23:00	5	06 - 06	36	40
DSS 14	Ant Insp/TXR RF Characterization - Proposed	02/26/2018 15:00	02/27/2018 03:00	0	09 - 09	57	58
DSS 34	LNA Maintenance	02/26/2018 21:00	03/01/2018 21:00	3	09 - 09	57	60
DSS 26	Ant Insp/TXR RF Characterization - Proposed	02/27/2018 15:00	02/28/2018 03:00	0	09 - 09	58	59
DSS 25	Ant Insp/TXR RF Characterization - Proposed	02/28/2018 15:00	03/01/2018 03:00	0	09 - 09	59	60
DSS 24	Ant Insp/TXR RF Characterization - Proposed	03/01/2018 15:00	03/02/2018 03:00	0	09 - 09	60	61
DSS 14	Ant Insp/TXR RF Characterization - Proposed	03/05/2018 15:00	03/06/2018 03:00	0	10 - 10	64	65
DSS 26	Ant Insp/TXR RF Characterization - Proposed	03/06/2018 15:00	03/07/2018 03:00	0	10 - 10	65	66
DSS 25	XX/Ka Installation	03/06/2018 15:00	06/08/2018 00:00	93	10 - 23	65	159
DSS 24	Ant Insp/TXR RF Characterization - Proposed	03/07/2018 15:00	03/08/2018 03:00	0	10 - 10	66	67
DSS 25	Ant Insp/TXR RF Characterization - Proposed	03/09/2018 15:00	03/10/2018 03:00	0	10 - 10	68	69
DSS 63	Grouting/APCA	03/12/2018 06:00	11/09/2018 17:00	242	11 - 45	71	313
DSS 25	Exciter Obsolescence Install-NIB	04/02/2018 15:00	04/07/2018 00:00	4	14 - 14	92	97
DSS 25	AZ Track Replacement - NIB	04/02/2018 15:00	06/08/2018 00:00	66	14 - 23	92	159
DSS 35	LNA Maintenance	04/16/2018 21:00	04/19/2018 21:00	3	16 - 16	106	109
DSS 63	LNA Maintenance	06/04/2018 00:00	06/09/2018 00:00	5	23 - 23	155	160
DSS 24	LNA Maintenance	09/24/2018 00:00	09/27/2018 00:00	3	39 - 39	267	270
DSS 54	LNA Maintenance	11/19/2018 00:00	11/22/2018 00:00	3	47 - 47	323	326



JPL

Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



DSN Downtime 2019


2019							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 24	XX/Ka Installation - Proposed	02/04/2019 15:00	04/26/2019 00:00	80	06 - 17	35	116
DSS 43	LNA Maintenance	03/04/2019 21:00	03/09/2019 21:00	5	10 - 10	63	68
DSS 34	LNA Maintenance	04/29/2019 21:00	05/02/2019 21:00	3	18 - 18	119	122
DSS 14	LNA Maintenance	05/06/2019 00:00	05/10/2019 23:00	5	19 - 19	126	130
DSS 55	LNA Maintenance	05/20/2019 00:00	05/23/2019 00:00	3	21 - 21	140	143
DSS 35	LNA Maintenance	06/03/2019 21:00	06/06/2019 21:00	3	23 - 23	154	157
DSS 25	LNA Maintenance	06/10/2019 00:00	06/13/2019 00:00	3	24 - 24	161	164
DSS 63	LNA Maintenance	07/29/2019 00:00	08/03/2019 00:00	3	31 - 31	210	215
DSS 54	Pedestal Rehab	11/04/2019 06:00	04/30/2021 17:00	543	45 - 17	308	120
DSS 54	Servo Replacement - NIB	11/04/2019 06:00	04/30/2021 17:00	543	45 - 17	308	120
DSS 54	Transmitter Replacement - NIB	11/04/2019 06:00	04/30/2021 17:00	543	45 - 17	308	120
DSS 24	LNA Maintenance	12/02/2019 00:00	12/05/2019 00:00	3	49 - 49	336	339



JPL

Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND)
Deep Space Network (DSN)
Resource Allocation Planning Service



DSN Downtime 2019


2020							
Site	Details	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 63	El Bearing Replacement	4/20/2020 7:00	7/10/2021 17:00	446	17 - 27	111	191



JPL

Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND)
Deep Space Network (DSN)
Resource Allocation Planning Service




Future assets new/upgrades

- ❑ DSS-36 Installation and Operational 2016
 - ❑ Modkit inventory/install/checkout November 23, 2015 – March 21, 2016 Weeks 48 – 12
 - ❑ Acceptance testing March 22, 2016 – May 13, 2016 weeks 12 – 19
 - ❑ System Integration Testing March 29, 2014 June 30, 2016 Weeks 13 – 26
 - ❑ Operations System Performance Testing June 30, 2016 – August 29, 2016 weeks 26 – 35
 - ❑ Operational date October 1, 2016



Jet Propulsion Laboratory
California Institute of Technology

Interplanetary Network Directorate (IND) Deep Space Network (DSN) Resource Allocation Planning Service



Antenna Downtime Status and Forecast

DSN Resource Implementation Planning Matrix by Complex

Complex	Station	Subnet	S-Band		X-Band		Ka-Band		Ka Phase 2	X-Band ACQ	80KW
			Down	Up	Down	Up	Down	Up			
10	DSS-23	34B2	N/A	N/A	10/01/24	10/01/24	10/01/24	10/01/24	N/A	N/A	10/01/24
10	DSS-24	34B1	✓	✓	✓	✓	N/A	N/A	✓	✓	N/A
10	DSS-25	34B2	N/A	N/A	✓	✓	✓	✓	N/A	N/A	N/A
10	DSS-26	34B2	N/A	N/A	✓	✓	✓	N/A	N/A	N/A	✓
10	DSS-15	34HEF	✓	✓	✓	✓	N/A	N/A	N/A	N/A	N/A
10	DSS-14	70M	✓	✓	✓	✓	N/A	N/A	N/A	N/A	N/A
40	DSS-33	34B2	N/A	N/A	10/01/22	10/01/22	10/01/22	N/A	N/A	N/A	10/01/22
40	DSS-34	34B1	✓	✓	✓	✓	✓	N/A	✓	✓	N/A
40	DSS-35	34B2	N/A	N/A	✓	✓	✓	N/A	N/A	N/A	N/A
40	DSS-36	34B1	10/01/16	10/01/16	10/01/16	10/01/16	10/01/16	N/A	N/A	N/A	N/A
40	DSS-45	34HEF	✓	✓	✓	✓	N/A	N/A	N/A	N/A	N/A
40	DSS-43	70M	✓	✓	✓	✓	N/A	N/A	N/A	N/A	N/A
60	DSS-53	34B2	N/A	N/A	10/01/20	10/01/20	10/01/20	N/A	N/A	N/A	10/01/20
60	DSS-54	34B1	✓	✓	✓	✓	✓	N/A	✓	✓	N/A
60	DSS-55	34B2	N/A	N/A	✓	✓	✓	N/A	N/A	N/A	N/A
60	DSS-56	34B1	10/01/19	10/01/19	10/01/19	10/01/19	10/01/19	N/A	10/01/19	10/01/19	N/A
60	DSS-65	34HEF	✓	✓	✓	✓	N/A	N/A	N/A	N/A	N/A
60	DSS-63	70M	✓	✓	✓	✓	N/A	N/A	N/A	N/A	N/A

N/A = Not Applicable or Capability Not Planned

xx/xx/xx = Capability Date Recently Changed

As of: 7/27/2015

✓ ✓ ✓ = Capability Recently Exists

✓ = Capability Exists

* = To Be Commissioned