

Jet Propulsion Laboratory
California Institute of Technology



4800 Oak Grove Drive
Pasadena, CA 91109-8099

(818) 354-4321

November 16, 2006
Refer to 9110-04-16 AEA: DM

TO: Distribution

FROM: David Morris

SUBJECT: Minutes for the Joint Users Resource Allocation Planning Committee Meeting held November 16, 2006.

NEXT JURAP MEETING:
Thursday, January 18, 2007
JPL Bldg. 303, Room 401 1:00 p.m.

Attendees:

A. Almeda	S. Chhan	D. Garibek	M. Slade
A. Andujo	L. Efron	J. Hall	K. Zanora
R. Benson	F. Fisher	C. Hernandez	
G. Burke	J. Frautnick	D. Morris	

The Joint Users Resource Allocation Planning Committee meets monthly to review the status of Flight Projects, the requirements of other resource users, and to identify future requirements and outstanding conflicts. The previous meeting was held on October 19, 2006 at the Jet Propulsion Laboratory.

Introductory Remarks – D. Morris

Welcomed the attendees to the JURAP meeting and announced that this JURAP meeting would include a presentation from J. Hall on the Voyager 2 Hybic Test and Swap Plan, and S. Chhan on DSS-43 Downtime in January 2007. A short video presentation showed the DSS-63 Elevation Bearing removal. Brief reminder that the next RARB is in February, and request Missions and Projects to respond with feedback. Other presentation includes A. Almeda on DSN Downtime and D. Garibek on RAPS Status.

SPECIAL PRESENTATION***Voyager 2 Hybic Test & Swap Plan – Jeff Hall***

Explanation of the Voyager 2 requirements in January and February 2007 for the Hybic Test & Swap Plan. Critical event to start from November 20, 2006 through November 27, 2006 for a Go/No Go for the Hybic 1. Other requirements includes January 22 (week 4), 2007 through January 27, 2007.

For complete presentation detail, please refer to link: <http://rapweb.jpl.nasa.gov/jurap.html>

Resource Analysis Team***DSS-43 Downtime – January 2007 – Steven Chhan***

Recommendations of the additional seven – days to either start earlier or later than the current downtime planned. Current downtime was for weeks 5 – 6, and move that either to weeks 4-6 or weeks 5 – 7.

NOTE:

These two presentations (Voyager 2 and DSS-43 Downtime) resulted in a serious contention to both the plan for the currently approved DSS-43 downtime and the newly requested addition to this time. A new plan has to be crafted that blends the requirements of Voyager 2 and the needs of DSS-43 preventative maintenance. This will be discussed over the next couple of weeks to come up with an agreeable plan. Subsequent to this meeting, a plan was proposed to both parties that was agreeable and then ratified by email with the rest of the user community. The new plan is:

- DSS-43 Downtime Proposal for Grouting in week 06 - 07, DOY 035/2100 - 047/0600
- DSS-43 downtime for Painting task to occur 7 days daily from ~2100 – 0700 UTC from DOY 085 thru 091. (03/26 – 04/02/2007) This may change by a couple of hours dependent on Ulysses needs, etc.

DSN Antenna Downtime Status and Forecast – Albert Almeda

Summarize the changes to 2006 – 2010 Downtime Schedules.

Changes to 2006 Downtime Schedule

- DSS-46 Downtime requested in week 50 for 3 – 5 days

Changes to 2007 Downtime Schedule

- DSS-63 Load Sensor Install early or late 2007
- DSS-43 Grouting and Painting requested additional 7 days
- DSS-14 Software Update task in March – April for 2 weeks (approx. 12 days straight or two – 5 days during day shift – Monday.
- DSS-66 Hydraulics requires only 5 days downtime
- DSS-46 Hydraulics requires only 5 days downtime
- LNA Status Preventative Maintenance Plans

Changes to 2008 Downtime Schedule

- DSS-34 Proposed Downtime for Ka-Band Phase 2 Implementation, 10 weeks DOY 208-278 (weeks 30 - 40) July 26 – October 04

Changes to 2009 Downtime Schedule

- DSS-24 Proposed Downtime for Ka-Band Phase 2 Implementation, 10 weeks DOY 192-262 (weeks 28 – 38) July 11 – September 19

Changes to 2010 Downtime Schedule

- DSS-54 Proposed Downtime for Ka-Band Phase 2 Implementation, 10 weeks DOY 235-270 (weeks 28 - 38) August 23 – September 27

For a complete listing of Antenna Downtimes, visit the following link for the RAPSO website:

<http://rapweb.jpl.nasa.gov/planning.htm>

RAPS & Mid-Range Status – D. Garibek

- Weeks 01 - 02 were released to DSN Scheduling, weeks 03 – 04 have remaining facility and equipment conflicts, weeks 07 – 08 are due to be released to remote users. The Mid-Range Scheduling process has negotiated schedules 5 weeks ahead of real-time. Currently, there are 5 weeks of conflict-free schedules. Conflict Resolution is required

Ongoing Special Studies / Activities

- RAR for February 2007
- Downtime Planning



VOYAGER 2 HYBIC TEST & SWAP PLAN




Hybrid Buffer Interface Circuit Anomaly



- HYBIC 2 Analog to Digital Converter (A/D) Offsets on Voyager 2
- Problem:
 - Voyager 1 (V1) analysis strongly suggests that the problem occurs when the A/D tries to convert analog voltages around zero volts (nominally 128 DN) resulting in a positive or negative displacements of up to 9 DN for Voyager 2, so far. A DN is equal to 16 mv. V1 showed errors as high as 15 DN (.09°, on the yaw sun sensor position) before the switch to the backup HYBIC in 2002.
- Indicated by Erroneous Telemetry Readings of Analog Channels:
 - Pitch / Yaw Sun Sensor Positions, Star Tracker Roll Position, Star Tracker Cone Angle and Pitch Sun Sensor Bias
- Impact: Possible loss of spacecraft
 - HYBIC Swap
 - Sun Sensor Anomaly (Intensity and/or Angle Detector)
 - Star Tracker Anomaly (Loss of Lock Star)
 - TCAPU (Propulsion) Fault. 1500 pulses within 5 minutes
 - 3 Gyro Failures
 - FCP after 2 HYBIC Swap



AACS FUNCTIONAL BLOCK DIAGRAM







V1 Pitch and Yaw Data with A & B Gyros On 2002-026



Pitch Gap 7 DN or 0.04° , Yaw Gap 15 DN or 0.088° ($.00586^\circ/\text{DN}$)



Astronomy and Physics Directorate



Voyager



V2 Pitch and Yaw Data with B & C Gyros On 2006-123

JPL

Pitch Gap 5 DN or 0.03° , Yaw Gap 9 DN or 0.053° ($.00586^\circ/\text{DN}$)



Astronomy and Physics Directorate

Voyager





V1 and V2 Pitch and Yaw Gap Trend




Astronomy and Physics Directorate

Voyager



**S/C 32 - LIMIT CYCLE GAPS
(1997 THROUGH 2006 - DOY 274)**





HYBIC Anomaly Test/Swap



- **REDUNDANT HYBIC TEST & TEMPORARY SWAP**

- **PURPOSE OF THE TEST**

- Validate operability of HYBIC 1 and health of celestial sensors
- Refine sun sensor bias offsets between HYBIC 2 and 1
- Gather information in preparation for a permanent swap and calibration or further testing

- **RISK**

- Flight Controller Processor (FCP) swap if HYBIC 1 not operational
 - Contingency commands available to update new FCP
- Possible loss of downlink if return to HYBIC 2 not successful
 - On-board fault response optimized to minimize this possibility
- Total risk minimized by short HYBIC 1 observation period



Astronomy and Physics Directorate

Voyager

Voyager 2 HYBIC Test And Permanent Switch Plan




Voyager 2 HYBIC Test & Swap Plan

JPL

Astronomy and Physics Directorate

Voyager






Voyager 2 HYBIC Test & Swap Plan

JPL

Astronomy and Physics Directorate

Voyager






Voyager 2 HYBIC Test & Swap Plan

JPL

Astronomy and Physics Directorate

Voyager






Voyager 2 HYBIC Test & Swap Plan


JPL

Astronomy and Physics Directorate

Voyager



2007 DSS-43 Downtime Extension Request for Grouting and Painting



By: Steven Chhan

DSS-43 Downtime Extended for 7 Days

Current Downtime for DSS-43

Start on Week 5 DOY 029 : 2100UTC

End on Week 6 DOY 041: 0000UTC

Request 7 days extension for DSS-43 (start earlier)

Start on Week 4 DOY 022 : 2100UTC

End on Week 6 DOY 041: 0000UTC

Request 7 days extension for DSS-43 (finish later)

Start on Week 5 DOY 029 : 2100UTC

End on Week 7 DOY 048: 0000UTC

DSS-43 Downtime Extended for 7 Days

Either start earlier or extend later?

Missions Effected if DSS-43 DT starts on Week 4

- ☐ Spitzer
- ☐ Mars Odyssey
- ☐ Mars Reconnaissance Orbiter
- ☐ New Horizons Jupiter Approach
- ☐ Voyager 2

Missions Effected if DT extended to end on Week 7

- ☐ Ulysses Nutation
- ☐ SOHO Keyhole
- ☐ Rosetta Mars Swing-by
- ☐ Spitzer
- ☐ Mars Odyssey and Mars Reconnaissance Orbiter
- ☐ New Horizons
- ☐ Voyager 2

DSS-43 Downtime Extended for 7 Days

Recommendation to start earlier, and use alternative resources


Less Major Events to content with if start on Week 4

- ❑ Spitzer alternative is DSS-63
- ❑ Mars Odyssey alternatives are HEF (DSS45, 55) and DSS-26
- ❑ Mars Reconnaissance Orbiter alternatives are HEF and DSS-26
- ❑ New Horizons Jupiter Approach alternatives are DSS-63 and DSS-14
- ❑ Voyager 2

More Major Events to content with if extend to beyond Week 6


- ❑ Ulysses Nutation requires southern hemisphere antenna starts on weeks 6 through weeks 21 (DSS43, DSS-34)
- ❑ SOHO Keyhole requires DSS-43
- ❑ Rosetta Mars Swing-by requires DSS-43

Antenna Downtime Status and Forecast 2007



Revised: November 15, 2006

DSN Antenna Downtime Status and Forecast



<http://rapweb.jpl.nasa.gov/planning>

Antenna Downtime Status and Forecast

Changes to 2006 Downtime Schedule

- ❑ DSS-45 Downtime requested in week 50 has been scheduled for DOY 346 – 350 of 2007

Changes to 2007 Downtime Schedule

- ❑ DSS-43 Grouting and Painting task has requested an extension of an additional 7 days.
- ❑ DSS-65 ADCR task was reduced to 50 days and is now scheduled for DOY 057 – 108. NIB tasks for the 200W S-Band installation and DLM have been removed, an additional downtime later in 2007.
- ❑ DSS-65 200W S-Band installation and DLM tasks have been proposed to occur in Weeks 44 – 49 of 2007
- ❑ DSS-14 ACR Software Update task has been requested and the proposed dates are April 16 – May 6, 2007.
- ❑ DSS-46 Hydraulics task has been proposed to move to week 20 from weeks 27 and 28 and reduced from 9 to 5 days.
- ❑ DSS-63 Load Sensor install was added NIB to existing DSS-63 downtime beginning in June 2007.
- ❑ DSS-45 Antenna Controller Replacement has been proposed for week 40 – 45. This was moved from 2006 due to launch changes.
- ❑ LNA Status Preventative Maintenance periods have been requested in 2007.
- ❑ DLM tasks have been modified to extend NIB throughout the entire duration of existing downtimes.

Changes to 2008 Downtime Schedule

- ❑ DSS-34 Proposed Downtime for Ka-Band Phase 2 Implementation, 10 weeks DOY 208-278 (weeks 30 - 40) July 26 – October 04

Changes to 2009 Downtime Schedule

- ❑ DSS-24 Proposed Downtime for Ka-Band Phase 2 Implementation, 10 weeks DOY 192-262 (weeks 28 – 38) July 11 – September 19

Changes to 2010 Downtime Schedule

- ❑ DSS-54 Proposed Downtime for Ka-Band Phase 2 Implementation, 10 weeks DOY 235-270 (weeks 28 - 38) August 23 – September 27

All previous downtime proposals have been agreed to by all DSN Missions/Users through the INCF/RAR, JURAP or Mid-Range Scheduling Process

Antenna Downtime Status and Forecast

MAJOR DSN DOWNTIMES by DATE

Friday, November 17, 2006 4:17:52 PM


2006							
Site	Description	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 16	Extended Downtime	01/30/2006 16:00	12/31/2009 23:59	1432	05 - 53	030	365
DSS 63	Elevation Bearing Replacement	10/02/2006 00:00	12/31/2006 23:59	91	40 - 52	275	365

2007							
Site	Description	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 43	RegROUT and Painting	01/29/2007 21:00	02/11/2007 23:59	13	05 - 06	029	041
DSS 65	Antenna Drive Cabinet Refurbishment	02/26/2007 00:00	04/16/2007 23:59	50	09 - 16	057	106
DSS 66	Hydraulics Task	05/28/2007 00:00	06/01/2007 23:59	5	22 - 22	148	152
DSS 63	Hydrostatic Bearing Replacement	06/12/2007 00:00	09/16/2007 23:59	97	24 - 37	163	259
DSS 63	Depot Level Maintenance - NIB	06/12/2007 00:00	09/16/2007 23:59	97	24 - 37	163	259
DSS 63	Load Sensors Install - NIB	06/12/2007 00:00	09/16/2007 23:59	97	24 - 37	163	259
DSS 46	Hydraulics Task	07/02/2007 00:00	07/10/2007 23:59	9	27 - 28	183	191
DSS 45	Antenna Drive Cabinet Refurbishment	08/27/2007 00:00	10/01/2007 23:59	36	35 - 40	239	274
DSS 45	S-Band 200W U/L Install - NIB	08/27/2007 00:00	10/01/2007 23:59	36	35 - 40	239	274

2008							
Site	Description	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 54	X/X-Ka Band Install	02/04/2008 00:00	05/11/2008 23:59	98	06 - 19	035	132
DSS 54	AZ Track Refurbishment - NIB	02/04/2008 00:00	05/11/2008 23:59	98	06 - 19	035	132
DSS 54	AZ Data Gear Replacement - NIB	02/04/2008 00:00	05/11/2008 23:59	98	06 - 19	035	132
DSS 54	Q-Band Installation - NIB	02/04/2008 00:00	05/11/2008 23:59	98	06 - 19	035	132
DSS 54	Depot Level Maintenance - NIB	02/04/2008 00:00	05/11/2008 23:59	98	06 - 19	035	132
DSS 15	Life Extension	02/18/2008 00:00	05/11/2008 23:59	84	08 - 19	049	132
DSS 15	Depot Level Maintenance - NIB	02/18/2008 00:00	05/11/2008 23:59	84	08 - 19	049	132
DSS 43	Life Extension	09/29/2008 00:00	03/29/2009 23:59	182	40 - 13	273	088


2009							
Site	Description	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 63	Life Extension	03/30/2009 00:00	09/27/2009 23:59	182	14 - 39	089	270
DSS 14	Life Extension	09/28/2009 00:00	03/28/2010 23:59	182	40 - 12	271	087

Antenna Downtime Status and Forecast 2006




Revised: November 17, 2006

Antenna Downtime Status and Forecast 2007




Revised: November 17, 2006

Antenna Downtime Status and Forecast 2008




Revised: November 17, 2006

Antenna Downtime Status and Forecast 2009



Revised: November 17, 2006

Antenna Downtime Status and Forecast 2010



Revised: November 17, 2006


Antenna Downtime Status and Forecast

DSN Resource Implementation Planning Matrix by Subnet

Complex	Station	Subnet	S-Band		X-Band		Ka-Band		NSP/ TT&C
			Down	Up	Down	Up	Down	Up	
10	DSS-16	26M	✓	✓	N/A	N/A	N/A	N/A	N/A
40	DSS-46	26M	✓	✓	N/A	N/A	N/A	N/A	N/A
60	DSS-66	26M	✓	✓	N/A	N/A	N/A	N/A	N/A
10	DSS-27	34HSB	✓	✓	N/A	N/A	N/A	N/A	✓ ✓ ✓
10	DSS-24	34B1	✓	✓	✓	✓	N/A	N/A	✓
40	DSS-34	34B1	✓	✓	✓	✓	✓ ✓ ✓	N/A	✓
60	DSS-54	34B1	✓	✓	✓	✓	04/15/08	N/A	✓
10	DSS-25	34B2	N/A	N/A	✓	✓	✓	N/A	✓
10	DSS-26	34B2	N/A	N/A	✓	✓	✓	N/A	✓
60	DSS-55	34B2	N/A	N/A	✓	✓	✓ ✓ ✓	N/A	✓
10	DSS-15	34HEF	✓	N/A	✓	✓	N/A	N/A	✓
40	DSS-45	34HEF	✓	11/01/07	✓	✓	N/A	N/A	✓
60	DSS-65	34HEF	✓	11/01/07	✓	✓	N/A	N/A	✓
10	DSS-14	70M	✓	✓	✓	✓	N/A	N/A	✓
40	DSS-43	70M	✓	✓	✓	✓	N/A	N/A	✓
60	DSS-63	70M	✓	✓	✓	✓	N/A	N/A	✓
N/A = Capability Not Planned xx/xx/xx = Capability Date Recently Changed As of: 10/18/06 ✓ ✓ ✓ = Capability Recently Exists ✓ = Capability Exists									



Interplanetary Network Directorate
DEEP SPACE MISSION SYSTEMS (DSMS)



Resource Allocation Planning Service (RAPS)


JOINT USERS RESOURCE ALLOCATION PLANNING COMMITTEE

Resource Analysis Team

November 16, 2006

Daniel Garibek





Resource Allocation Planning Service (RAPS)




MID-RANGE SCHEDULING STATUS

◆ **RESOURCE NEGOTIATION STATUS**

- 2007 WEEKS 01 - 02 (THRU 01/14/2007) WERE RELEASED TO DSN SCHEDULING ON 11/14/2006.
- 2007 WEEKS 07 - 08 (THRU 02/25/2007) ARE DUE TO BE RELEASED TO THE REMOTE USERS ON 11/27/2006.
- 2007 WEEKS 03 - 04 (THRU 01/28/2007) HAVE REMAINING FACILITY AND EQUIPMENT CONFLICTS.

- ◆ The Mid-Range Scheduling process has negotiated schedules 5 weeks ahead of real-time. Currently, there are 5 weeks of conflict-free schedules. Conflict Resolution is required for the following four (4) weeks: 12/18/2006 through 01/14/2007.




Resource Allocation Planning Service (RAPS)



ON-GOING SPECIAL STUDIES/ACTIVITIES

- Cassini Study - Completed
- Tracking and Data Relay Satellite System (TDRSS) – ongoing
- Ulysses Study – ongoing
- Downtime Planning - ongoing



Resource Allocation Planning Service (RAPS)

SPECIAL STUDY SUMMARY:

Cassini Study

Completed: November 15, 2006


Purpose

The purpose of this study was to determine the supportability during the 2-year planned extended mission from July 2008 through June 2010

Conclusion

There are long periods of good supportability and overall the DSN is forecast to be able to provide a daily 8-9 hour pass for Cassini, but the mission may have some difficulty scheduling that time during the periods of low supportability. See full report online.


<http://rapweb.jpl.nasa.gov/studies.html>



Resource Allocation Planning Service (RAPS)

– Ongoing / Approved Projects –


Project	Acronym	Launch or Start	EOPM	EOEM
DSN Antenna Calibration	DSN	--	--	--
DSS Maintenance	DSS	--	--	--
DSN ZDD Calibration	DSN	11/01/04	--	--
European and Global VLBI Systems	EGS	--	--	--
Ground Based Radio Astronomy	GBRA	--	--	--
Reference Frame Calibration (Cat M&E and Clock Sync)	DSN	--	--	--
Space Geodesy	SGP	--	--	--
Voyager 2	VGR2	08/20/77	10/15/89	12/31/10
Voyager 1	VGR1	09/05/77	12/31/80	12/31/10
Goldstone Solar System Radar	GSSR	04/01/85	--	--
Ulysses	ULYS	10/06/90	09/11/95	03/30/08
Geotail	GTL	07/24/92	07/24/95	10/01/08
Wind	WIND	11/01/94	11/01/97	10/01/11
SOHO	SOHO	12/02/95	05/02/98	10/01/11
Polar	POLR	02/22/96	08/23/97	03/31/07
Mars Global Surveyor	MGS	11/07/96	02/01/01	11/03/09
Advance Composition Explorer	ACE	08/25/97	02/01/01	10/01/13



Resource Allocation Planning Service (RAPS)

– Ongoing / Approved Projects –


Project	Acronym	Launch or Start	EOPM	EOEM
Cassini	CAS	10/15/97	06/30/08	06/30/10
Chandra X-Ray Observatory	CHDR	07/23/99	07/24/09	07/24/14
Imager for Magnetopause-to-Aurora Global Exploration	IMAG	03/25/00	05/30/02	10/01/11
Cluster 2 - S/C #2 (Samba)	CLU2	07/16/00	02/15/03	12/31/09
Cluster 2 - S/C #3 (Rumba)	CLU3	07/16/00	02/15/03	12/31/09
Cluster 2 - S/C #1 (Salsa)	CLU1	08/09/00	02/15/03	12/31/09
Cluster 2 - S/C #4 (Tango)	CLU4	08/09/00	02/15/03	12/31/09
Mars Odyssey 2001	M01O	04/07/01	08/24/04	12/31/10
Wilkinson Microwave Anisotropy Probe	WMAP	06/30/01	10/01/03	09/30/10
Advanced Tracking and Observational Techniques (ATOT)	ATOT	02/01/02	12/31/08	---
International Gamma Ray Astrophysics Lab	INTG	10/17/02	12/18/04	12/16/10
Hayabusa (MUSES - C)	MUSC	05/09/03	06/10/07	---
Mars Express Orbiter	MEX	06/02/03	02/11/06	12/31/08
Spirit (Mars Exploration Rover - A)	MER2	06/10/03	04/06/04	09/30/08
Opportunity (Mars Exploration Rover - B)	MER1	07/07/03	04/27/04	09/30/08
Spitzer Space Telescope (SIRTF)	STF	08/25/03	05/31/09	05/31/14
Rosetta	ROSE	02/26/04	12/31/15	---



Resource Allocation Planning Service (RAPS)

– Ongoing / Approved Projects –

Project	Acronym	Launch or Start	EOPM	EOEM
Messenger	MSGR	08/03/04	03/19/12	- - -
Mars Reconnaissance Orbiter	MRO	08/12/05	12/31/10	12/31/15
Venus Express	VEX	11/09/05	09/24/07	01/22/09
New Horizons	NHPC	01/19/05	04/17/16	TBD
Space Technology 5 - S/C #1	ST51	03/11/06	06/11/06	06/30/06
Space Technology 5 - S/C #2	ST52	03/11/06	06/11/06	06/30/06
Space Technology 5 - S/C #3	ST53	03/11/06	06/11/06	06/30/06
Stereo Ahead	STA	10/25/06	09/26/08	09/26/11
Stereo Behind	STB	10/25/06	09/26/08	09/26/11
Dawn	DAWN	06/20/07	07/04/15	TBD
Phoenix	PHX	08/03/07	10/26/08	TBD
Lunar Reconnaissance Orbiter	LRO	10/31/08	09/31/10	TBD
Lunar Crater Observation and Sensing Satellite	?	10/31/08	01/31/09	TBD
Kepler	KEPL	11/01/08	12/01/12	- - -
Mars Science Laboratory 2009	MSL	10/25/09	03/04/12	TBD



Resource Allocation Planning Service (RAPS)

– Advanced / Planning Projects –

Project	Acronym	Launch or Start	EOPM	EOEM
SELENE	SELE	02/01/07	02/21/07	TBD
Chandrayaan – 1	?	03/01/08	03/01/10	TBD
Juno	JUNO	07/08/10	09/18/16	TBD
Space Interferometry Mission	SIM	10/01/14	04/01/19	04/01/24
Mars Scout 2011	M11L	01/31/12	09/10/14	TBD
James Webb Space Telescope	JWST	08/01/11	07/31/16	TBD
Mars Orbiter 2013	M13O	11/28/13	08/21/16	TBD