

JOINT USERS RESOURCE ALLOCATION PLANNING COMMITTEE


Thursday, May 15, 2008, 1 - 2pm. PDT

JPL - Building 126, Room 200

Telecon Line – (818) 354-2626

AGENDA

- 1. Introductory Remarks..... D. Morris**
- 2. Conflict Resolution D. Morris**
- 3. Action Items – DSN Customer Forum D. Morris**
- 4. SPECIAL REPORTS:**
 - MESSENGER Mercury Swingby #2 K. Williams**
- 5. Resource Analysis Team E. Martinez**
 - Mid-Range Status**
 - Proposed DSS Downtime Status D. Dillard**
 - DSS-34 Azimuth Track Repair/ Ka-Band Phase 2: Two Week Extension
October 2008**
 - Special Studies**



MESSENGER




MESSENGER Navigation for Mercury 2 Flyby

Ken Williams
Navigation Team Chief

KinetX, Inc.

kenneth.williams@kinetx.com
805-791-8094




MESSENGER

Topics




- Heliocentric Trajectory
- Encounter Geometry
- Delivery Errors and Costs
- Navigation Considerations
- Delta-DOR Timeline
- Doppler/Ranging Timeline
- Summary




MESSENGER



Heliocentric Trajectory




Source: http://messenger.jhuapl.edu/the_mission/trajectory.html



MESSENGER




Encounter Geometry




Source: http://messenger.jhuapl.edu/soc/reldoc_img/mfly2_3view_od125.jpg

NOTE: Actual times may vary - Dependent on OD changes, spacecraft attitude and TCMs



MESSENGER

Delivery Errors and Costs



Delivery Error (3-Sig)	a [km]	b [km]	Orient [deg]	LFT [sec]
TCM25	32.5	28.1	20	27.5 (948)
TCM26	22.5	17.2	87.5	10.5 (948)
TCM26C1	19.1	11.5	-89	9.33 (948)




MESSENGER

Navigation Considerations



What's Different about Mercury 2 Versus Mercury 1?

- DSM for M1-M2 Leg Already Completed with Excellent Outcome
 - ~10 cm/sec at TCM-25 (Aug 28 or M2 - 39d) to achieve M2 targeted aimpoint
 - TCM-25 or subsequent TCM- 26 might be reduced or eliminated altogether by “solar sailing” sufficiently close to aimpoint
- DE405 Mercury Ephemeris Verified
 - Difference of only ~2 km established after M1 Reconstruction
 - OpNavs demoted from critical operations to tests until Mercury orbit in 2011
 - Need for close-in TCM-27 eliminated
- No Long Solar Conjunctions
 - Superior Conjunction (SEP < 3 deg) 4-8 June (non-critical period)
 - Inferior Conjunction (SEP 2-3 deg) 6-7 October (around encounter, but little or no degradation in tracking data)
- No Earth Occultation
 - Had been out of contact about 48 min for Mercury 1
- Closest Heliocentric Range Yet
 - Down to ~0.3 AU after flyby




MESSENGER


Delta-DOR Requirements



Proposed Delta-DOR Schedule for Mercury 2 Approach



- **Design of Approach TCM before Mercury encounter**
 - Supports go/no-go decision and accurate design of TCM-25
 - Intended to clean up trajectory errors since last DSM
 - **9 measurements (5 weeks to 2 weeks before TCM)**
- **Support of events during last 6 weeks prior to encounter**
 - Reconstruction of TCM, go/no-go decision, design and reconstruction of any maneuvers remaining before M2
 - **18 measurements (M2 – 6 weeks to M2 – 3.25 days; reducible if TCM cancelled)**
- **Encounter reconstruction and support of post-encounter cleanup maneuver**
 - Determines outbound trajectory and cleanup of encounter errors at TCM-28
 - **4 measurements (M2 + 3 days to M2 + 9 days)**
- **Delta-DORs should be balanced between each DSN baseline and not bunched up**
 - **As shown with 50% Goldstone-Madrid and 50% Goldstone-Canberra**




MESSENGER


Doppler-Ranging Requirements



Proposed Doppler/Ranging Schedule for Mercury 2 Approach



DSN Loading Profile (w/o DDOR)






MESSENGER

Summary




- Adequate Delta-DOR and Doppler/ranging tracks to support accurate flyby trajectory reconstruction
- Projected delivery errors and costs relatively benign
- Specific Navigation recommendations:
 - Do not change planet ephemeris (stay with DE405 for operations prior to Mercury orbit in 2011)
 - Perform OpNavs as tests to further develop and refine capabilities leading eventually to landmark tracking in Mercury orbit in 2011
 - Attempt attitude adjustments to “sail” sufficiently close to the target, but leave approach maneuver opportunities in place for now
 - Delete TCM-27 (no late update)
 - Move TCM26 farther out and add TCM26C1 (contingency)
 - If approach maneuver required, keep option open to adjust Mercury TCA to allow completely lateral (or radial) implementation
- See <http://messenger.jhuapl.edu> for more information



MESSENGER




Backup Slides




MESSENGER

Spacecraft Overview




Source: <http://messenger.jhuapl.edu/spacecraft/index.html>




MESSENGER

Instrument Overview



Source: <http://messenger.jhuapl.edu/instruments/index.html>




MESSENGER

Mercury B-plane as of 10 April 2008




Mercury B-plane (06-Oct-2008, EMO2000)



Positions, Times, 3-σ Errors

- Pre-DSM-3 Nominal Delivery Prediction:
 - B•T, B•R = 3349, 220 km
 - Ellipse: 4050 x 291 km, -5 deg
 - TCA: 08:40:00.7 ET ± 48 min
- Nav OD124 (02 Apr 2008):
 - B•T, B•R = 3600, 181 km
 - Ellipse: 873 x 77 km, -4 deg
 - TCA: 08:38:03.7 ET ± 466s
- Nav OD124 with Previous Attitude Predict:
 - B•T, B•R = 3268, 196 km
 - Ellipse: 883 x 79 km, -4 deg
 - TCA: 08:40:58.5 ET ± 471s
- Nav OD125 (10 Apr 2008):
 - B•T, B•R = 3464, 98 km
 - Ellipse: 778 x 68 km, -4 deg
 - TCA: 08:39:15.7 ET ± 414s
- reop021a Target ([0,0] on Plot):
 - B•T, B•R = 3349, 220 km (Aimpoint)
 - TCA: 08:42:48.1 ET



MESSENGER



Proposed Mercury 2 OpNav Test




- **General Characteristics**

- Slightly Reduced Number of OpNav Images
 - 8 OpNav events vs. 9 for M1
 - Still 8 images per event
- Relatively More Compressed Observation Schedule
 - First image after M2-3.3d (> 40 deg off Sun)
 - Last image much closer to Encounter than M1 (~M2-15h)
 - After last pre-encounter Delta-DOR
- Relatively More Relaxed Processing Schedule
 - OpNav activity now passive (testing) rather than active (part of critical operations)
 - Therefore, no specific turn-around requirement
 - Playback of images according to priorities established by Science

- **Schedule**

OpNav #	DOY	Date (UTC)	Start Time (UTC)	Start Relative to Encounter (hrs)
1	277	3-Oct-2008	3:30	-77
2	277	3-Oct-2008	16:00	-65
3	278	4-Oct-2008	4:00	-53
4	278	4-Oct-2008	12:00	-45
5	278	4-Oct-2008	20:00	-37
6	279	5-Oct-2008	4:00	-29
7	279	5-Oct-2008	12:00	-21
8	279	5-Oct-2008	18:00	-15



MESSENGER



Mercury 2 OpNav Test Sequence




- **General Characteristics**
 - 8 Images taken in as rapid succession as possible
 - Spacecraft attitude settled and recorded as quaternion at time image shuttered
 - Pivot angle fixed for entire sequence
 - Auto-exposure parameters based on DN levels instead of exposure times per recommendation of MDIS Team
- **Specific Requirements**

Image #	Include Star*	Include Mercury	Camera	Exposure	DPU Binning	Filter	Note
1	Yes	No	NAC	10 sec	1x1	Clear	Star within 5-10 deg of planet and 20 pixels of boresight
2	Yes	No	NAC	10 sec	2x2	Clear	
3	Yes	No	NAC	10 sec	2x2	Clear	
4	No	Yes	NAC	≤2400 DN (auto)	1x1	Clear	Planet within 20 pixels of boresight
5	No	Yes	NAC	≤1400 DN (auto)	1x1	Clear	
6	Yes	Yes	WAC	10 sec	1x1	Clear	Same attitude and pivot angle; minimize time between WAC images
7	Yes	Yes	WAC	≤2400 DN (auto)	1x1	Clear	
8	Yes	Yes	WAC	≤1400 DN (auto)	1x1	Clear	

*Star to Target:

OpNav #	Star ID (Tycho Catalog)	Visual Magnitude
1	1396-02758-1	3.9
2	1396-02758-1	3.9
3	1396-02758-1	3.9
4	1960-01550-1	3.0
5	1960-01550-1	3.0
6	1396-02758-1	3.9
7	1960-01550-1	3.0
8	1960-01550-1	3.0




MESSENGER

Sun-Earth Geometry Over Remainder of M1-M2 Leg




Superior Solar
Conjunction
4-8 June 2008
(SEP ≤ 3 deg)



Inferior Solar
Conjunction
6-7 Oct 2008
M2-8h \rightarrow M2+38h
(2-3 deg SEP)

Maximum Earth Range
9 June 2008
(1.341 AU)



Minimum Earth Range
4 Oct 2008
(0.654 AU)


Perihelia:

- 3 June 2008 (0.316 AU)
- 15 Oct 2008 (0.302 AU)

Aphelion
8 Aug 2008
(0.700 AU)



Interplanetary Network Directorate
DEEP SPACE MISSION SYSTEMS (DSMS)



JPL

Resource Allocation Planning Service (RAPS)

JOINT USERS RESOURCE ALLOCATION PLANNING COMMITTEE


Resource Analysis Team

May 15, 2008

LaMont Fairley



LF - 0




Resource Allocation Planning Service (RAPS)



MID-RANGE SCHEDULING STATUS

◆ RESOURCE NEGOTIATION STATUS

- 2008 WEEKS 30 - 31 (THRU 08/03/2008) HAVE BEEN RELEASED TO DSN SCHEDULING AS OF 05/15/2008.
 - 2008 WEEKS 37 - 38 (THRU 09/21/2008) WERE RELEASED TO THE REMOTE USERS ON 05/02/2008.
 - 2008 WEEKS 32 - 36 (THRU 09/07/2008) HAVE REMAINING FACILITY AND EQUIPMENT CONFLICTS.
- ◆ The Mid-Range Scheduling process has schedule 20 weeks ahead of real-time. Currently, there are 11 weeks of conflict-free schedules. Conflict Resolution is required for the following three weeks: 09/01/2008 through 09/21/2008.



Resource Allocation Planning Service (RAPS)



ON-GOING SPECIAL STUDIES/ACTIVITIES

MSL

- Shift for MSL TCM-2 to the December 4, 2009 to February 4, 2010 timeframe, depending on actual launch day.

Summary


- Analysis results reveal that should TCM-2 shift to the requested timeframe, it would have some 70M contention. Primarily, this is with Odyssey and MRO and should be negotiable.
- Completed two special studies for future proposed missions
- Just as a reminder for all Projects and Missions:
The deadline to submit responses is on or before May 30th for the August DSN Resource Allocation Forecast Review.

see the link below for details:

<http://rapweb.jpl.nasa.gov/RAR-RedAug2008.html>



Interplanetary Network Directorate
DEEP SPACE MISSION SYSTEMS (DSMS)



Resource Allocation Planning Service (RAPS)

– Ongoing / Approved Projects –


Project	Acronym	Launch or Start	EOPM	EOEM
DSN Antenna Calibration	DSN	--	--	--
DSS Maintenance	DSS	--	--	--
DSN ZDD Calibration	DSN	--	--	--
Reference Frame Calibration (Cat M&E and Clock Sync)	DSN	10/01/01	09/30/20	12/31/30
Voyager 2	VGR2	08/20/77	10/15/89	12/31/13
Voyager 1	VGR1	09/05/77	12/31/80	12/31/13
Goldstone Solar System Radar	GSSR	10/01/88	09/30/20	12/31/30
European and Global VLBI Systems	EGS	10/01/88	09/30/20	12/31/30
Ulysses	ULYS	10/06/90	09/11/95	09/30/10
Geotail	GTL	07/24/92	07/24/95	10/01/09
Space Geodesy Programme	SGP	05/01/93	09/30/20	12/31/30
Wind	WIND	11/01/94	11/01/97	11/30/11
Ground Based Radio Astronomy	GBRA	10/01/95	09/30/20	12/31/30
SOHO	SOHO	12/02/95	05/02/98	12/31/11
Polar	POLR	02/22/96	08/23/97	04/30/08
Advanced Composition Explorer	ACE	08/25/97	02/01/01	08/31/11
Advanced Tracking and Observational Techniques (ATOT)	ATOT	10/01/97	09/30/20	12/31/30

05/15/2008

LF - 3



Interplanetary Network Directorate
DEEP SPACE MISSION SYSTEMS (DSMS)



Resource Allocation Planning Service (RAPS)



– Ongoing / Approved Projects –


Project	Acronym	Launch or Start	EOPM	EOEM
Cassini	CAS	10/15/97	06/30/08	06/30/10
Chandra X-Ray Observatory	CHDR	07/23/99	09/30/14	09/30/19
Cluster 2 - S/C #2 (Samba)	CLU2	07/16/00	02/15/03	09/30/11
Cluster 2 - S/C #3 (Rumba)	CLU3	07/16/00	02/15/03	09/30/11
Cluster 2 - S/C #1 (Salsa)	CLU1	08/09/00	02/15/03	09/30/11
Cluster 2 - S/C #4 (Tango)	CLU4	08/09/00	02/15/03	09/30/11
Mars Odyssey 2001	M01O	04/07/01	08/24/04	12/31/10
Wilkinson Microwave Anisotropy Probe	WMAP	06/30/01	10/01/03	09/30/10
International Gamma Ray Astrophysics Lab	INTG	10/17/02	12/18/04	12/31/12
Hayabusa (MUSES - C)	MUSC	05/09/03	06/10/10	- - -
Mars Express Orbiter	MEX	06/02/03	02/11/06	05/01/09
Spirit (Mars Exploration Rover - A)	MER2	06/10/03	04/06/04	09/30/08
Opportunity (Mars Exploration Rover - B)	MER1	07/07/03	04/27/04	09/30/08
Spitzer Space Telescope (SIRTF)	STF	08/25/03	05/31/09	05/31/14
Rosetta	ROSE	02/26/04	12/31/15	- - -
Messenger	MSGR	08/03/04	03/19/12	- - -
Mars Reconnaissance Orbiter	MRO	08/12/05	12/31/10	12/31/15

05/15/2008

LF - 4



Interplanetary Network Directorate
DEEP SPACE MISSION SYSTEMS (DSMS)




Resource Allocation Planning Service (RAPS)

– Ongoing / Approved Projects –

Project	Acronym	Launch or Start	EOPM	EOEM
Venus Express	VEX	11/09/05	09/24/07	05/01/09
New Horizons	NHPC	01/19/06	04/17/16	TBD
Stereo Ahead	STA	10/26/06	01/22/09	01/22/12
Stereo Behind	STB	10/26/06	01/22/09	01/22/12
EPOXI (Deep Impact)	DIF	07/03/07	12/14/10	---
NExT (Stardust)	SDU	07/03/07	02/27/11	---
Phoenix	PHX	08/04/07	08/31/08	10/30/08
Kaguya (SELENE)	SELE	09/14/07	11/21/08	TBD
Dawn	DAWN	09/27/07	07/04/15	TBD
Chandrayaan - 1	CH1	04/09/08	04/09/09	04/09/10
GOES-O	GO14	11/05/08	04/21/13	TBD
Lunar Reconnaissance Orbiter	LRO	11/24/08	11/30/09	TBD
Lunar Crater Observation and Sensing Satellite (LCROSS)	LCRO	11/24/08	02/05/09	---
Kepler	KEPL	02/16/09	09/16/12	TBD
Mars Science Laboratory 2009	MSL	09/15/09	03/04/12	TBD



Interplanetary Network Directorate
DEEP SPACE MISSION SYSTEMS (DSMS)




Resource Allocation Planning Service (RAPS)



– Advanced / Planning Projects –

Project	Acronym	Launch or Start	EOPM	EOEM
Juno	JUNO	08/08/11	10/20/18	TBD
Gravity Recovery and Interior Laboratory-A (GRAIL-A)	TBD	09/09/11	05/27/12	TBD
Gravity Recovery and Interior Laboratory-B (GRAIL-B)	TBD	09/09/11	05/27/12	TBD
Discovery-13	TBD	01/01/13	TBD	TBD
James Webb Space Telescope	JWST	06/15/13	02/28/19	TBD
Mars Scout 2013 (TBS)	M13S	10/31/13	12/30/16	TBD
Magnetospheric Multiscale	MMS	10/01/14	12/31/17	TBD
Discovery-14	TBD	01/01/15	TBD	TBD
New Frontiers-3	TBD	01/01/15	TBD	TBD
Outer Planet-1	TBD	01/01/15	TBD	TBD
Beyond Einstein-1	TBD	01/01/16	TBD	TBD
Discovery-15	TBD	01/01/17	TBD	TBD

DSN Antenna Downtime Status and Forecast



<http://rapweb.jpl.nasa.gov/planning>

Antenna Downtime Status and Forecast

The following downtimes are being studied for 2008 - 2010

- ❑ SPC-60 is requesting additional time for Commercial Power Installation no earlier than July 8, 2008. They are requesting 2 three day blocks or 3 two day blocks on off shift hours.
- ❑ SPC-40 is requesting complex downtime for A Station Power Grid.
 - ❑ Week 22 DOY 153 2200-0200 scheduled
 - ❑ Week 34 DOY 237 2200-0600 proposed
 - ❑ Week 38 DOY 265 2200-0400 proposed
 - ❑ Week 39 DOY 272 2200-0400 proposed
- ❑ DSS-14 Grouting for week 31 in 2008 for 3 - 5 days.
 - ❑ The grouting has been placed in the schedule and all conflicts have been resolved.
- ❑ DSS-14 Grouting has been proposed for week 35 in 2008 for 3 days.
- ❑ DSS-14 Grouting has been proposed for week 44 in 2008 for 3 days.
- ❑ DSS-55 downtime for Paint Repair beginning in June 2008 has been moved to September weeks 36 - 41.
- ❑ DSS-54 downtime for ACQ Aid Installation is scheduled for October, weeks 42 and 43 of 2008.
 - ❑ Due to Cassini critical support, the proposed downtime DOYs would be 287 – 290 and 292 – 294. Will check for TERRA views. Cassini view is 0400-1600 will check on actual time needed.
- ❑ DSS-43 downtime for Life Extension and Depot Level Maintenance starting October 3, 2008 has been moved to start January 5, 2009 and proposed to end April 12, 2009 weeks 2 – 15 which add an extra two weeks to the end time.
- ❑ DSS-63 downtime for Life Extension has been shortened to May 4, through August 2, 2009, weeks 19 - 31.
- ❑ DSS-24 downtime for painting has been proposed for April – May of 2009, weeks 14 - 22. A study is being performed.

Antenna Downtime Status and Forecast

The following downtimes are being studied for 2008 - 2010

- ❑ DSS-34 downtime for Azimuth Track Replacement has been proposed for 2010, local summer.
 - ❑ It is suggested to move to October, November of 2009 weeks 41-47.
- ❑ DSS-65 downtime for Life Extension Elevation for October, November of 2009 has been proposed for weeks 31 - 41 in 2010.
- ❑ As a result of the reduction of downtime for DSS-43 & DSS-63 in 2008 & 2009, it is requested to recover that time in 2010, local spring, summer or fall after DSS-14 RTS.
 - ❑ DSS-43 is proposed for August 30 to November 29, 2010 weeks 35-48
 - ❑ DSS-63 is proposed for February 28 to May 29, 2011 weeks 9 -21.
- ❑ DSS-15 downtime for Pintle Bearing has been proposed for May 3, through June 27, 2010, weeks 18 - 25.

Antenna Downtime Status and Forecast

Downtime request for 2008

The following proposals for 14 hour complex downtimes are requested by GDSCC.

- ❑ Corrective maintenance “G86/G81 Transfer Switch Electrical Maintenance” in May has been changed to NET September 2008.
 - ❑ This was in the schedule for week 22 DOY 147/0830-2230. This downtime will be scheduled no earlier than week 36 and negotiated in the Mid-Range negotiation meetings.
- ❑ Preventative maintenance “G91 2400V Switchgear Electrical Maintenance” in June has been changed to NET September 2008.
 - ❑ This is in the schedule for no earlier than week 38 and will be negotiated in the Mid-Range negotiation meetings.
- ❑ Preventative maintenance “Echo Tie-Line Electrical Maintenance” in September has been changed to NET October 2008.
 - ❑ This is in the schedule for no earlier than week 40 and will be negotiated in the Mid-Range negotiation meetings.
- ❑ Preventative maintenance “Apollo Tie-Line Electrical Maintenance” in October has been changed to NET November 2008.
 - ❑ This is in the schedule for no earlier than week 43 and will be negotiated in the Mid-Range negotiation meetings.
- ❑ Preventative maintenance “SPC-10 Electrical Maintenance” in November.
 - ❑ This is in the schedule for no earlier than week 45 and will be negotiated in the Mid-Range negotiation meetings.

Additional time is being requested


- ❑ Two 8 hour complex downtimes in December 2008 for cutover, final connection and testing of the new G86 Substation, Mars Site.
- ❑ Fourteen 4 hour periods between July 2009 and January 2010 for testing of G86 Substation, Mars Site.

Antenna Downtime Status and Forecast

The following proposals for antenna downtimes are requested.

- ❑ MDSCC Annual Antenna Inspections including Annual Servo Testing at DSS-63, -65, -54 and -55 as follows:
 - ❑ Servo Testing for DSS-55 is scheduled for DOY 192/0600-1400 week 28
 - ❑ Servo Testing for DSS-63 is scheduled for DOY 193/0600-1400 week 28
 - ❑ Servo Testing for DSS-54 is scheduled for DOY 196/0600-1400 week 29
 - ❑ Servo Testing for DSS-65 is scheduled for DOY 199/0600-1400 week 29
 - ❑ Servo Testing for DSS-63 is scheduled for DOY 203/0600-1400 week 20 (will be deleted if week 28 is negotiated)
 - ❑ Antenna Inspection for DSS-63 is scheduled for DOY 154/0600-1400 week 23
 - ❑ Antenna Inspection for DSS-55 is scheduled for DOY 161/0600-1400 week 24
 - ❑ Antenna Inspection for DSS-54 is scheduled for DOY 162/0600-1400 week 24
 - ❑ Antenna Inspection for DSS-65 is scheduled for DOY 163/0600-1400 week 24
- ❑ HEF Transmitter Manifold Installation at DSS-15, -45 and -65 between July, 2008 and June 2009 not to be scheduled concurrently with DSS-15 being scheduled first.

Antenna Downtime Status and Forecast 2008




Revised: May 15, 2008

DSN Major Downtimes by Date 2008

2008							
Site	Description	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 54	X/X-Ka Band Install	02/04/2008 00:00	05/11/2008 23:59	98	06 - 19	035	132
DSS 54	AZ Track Refurbishment - NIB	02/04/2008 00:00	05/11/2008 23:59	98	06 - 19	035	132
DSS 54	AZ Data Gear Replacement - NIB	02/04/2008 00:00	05/11/2008 23:59	98	06 - 19	035	132
DSS 54	Q-Band Installation - NIB	02/04/2008 00:00	05/11/2008 23:59	98	06 - 19	035	132
DSS 54	Depot Level Maintenance - NIB	02/04/2008 00:00	05/11/2008 23:59	98	06 - 19	035	132
DSS 15	Life Extension	02/18/2008 00:00	05/11/2008 23:59	84	08 - 19	049	132
DSS 15	Depot Level Maintenance - NIB	02/18/2008 00:00	05/11/2008 23:59	84	08 - 19	049	132
SPC 40	A STA Power Grid	06/02/2008 08:00	06/02/2008 12:00	0	23 - 22	154	153
DSS 34	AZ Track Repair	06/17/2008 00:00	07/13/2008 23:59	27	25 - 28	169	195
DSS 34	Acq Aid Installation - NIB	06/30/2008 00:00	07/13/2008 23:59	14	27 - 28	182	195
DSS 34	Ka-Band Phase 2 Install	07/14/2008 00:00	09/29/2008 23:59	77	29 - 39	196	272
DSS 34	Depot Level Maintenance - NIB	07/14/2008 00:00	09/29/2008 23:59	77	29 - 39	196	272
DSS 14	Grouting	07/29/2008 00:00	08/03/2008 23:59	6	31 - 31	211	216
SPC 60	Commercial Power Installation - Proposed	08/08/2008 18:00	08/11/2008 06:00	3	32 - 32	221	223
SPC 60	Commercial Power Installation - Proposed	08/22/2008 18:00	08/25/2008 06:00	3	34 - 34	235	237
SPC 40	A STA Power Grid - Proposed	08/25/2008 08:00	08/25/2008 16:00	0	34 - 34	237	237
DSS 14	Grouting - Proposed	08/27/2008 00:00	08/29/2008 23:59	3	35 - 35	240	242
SPC 60	Commercial Power Installation - Proposed	08/29/2008 18:00	09/01/2008 06:00	3	35 - 35	242	244
DSS 55	Paint Repair	09/01/2008 00:00	10/12/2008 23:59	42	36 - 41	245	286
DSS 55	Depot Level Maintenance - NIB	09/01/2008 00:00	10/12/2008 23:59	42	36 - 41	245	286
SPC 10	G86/G81 Electrical Maintenance	09/01/2008 08:30	09/01/2008 22:30	0	36 - 36	245	245
SPC 10	G91 Electrical Maintenance	09/15/2008 08:30	09/15/2008 22:30	0	38 - 38	259	259
SPC 40	A STA Power Grid - Proposed	09/22/2008 08:00	09/22/2008 14:00	0	39 - 39	266	266
SPC 40	A STA Power Grid - Proposed	09/29/2008 08:00	09/29/2008 14:00	0	40 - 40	273	273
DSS 66	Extended Downtime	09/29/2008 16:00	12/31/2019 23:59	4111	40 - 53	273	365
SPC 10	Echo Tie Line Electrical Maintenance	10/01/2008 08:30	10/01/2008 22:30	0	40 - 40	275	275
DSS 54	Acq Aid Installation	10/13/2008 00:00	10/16/2008 23:59	4	42 - 42	287	290
DSS 54	Acq Aid Installation	10/18/2008 00:00	10/21/2008 23:59	4	42 - 43	292	295
SPC 10	Apollo Tie-Line Electrical Maintenance	10/20/2008 08:30	10/20/2008 22:30	0	43 - 43	294	294
SPC 10	SPC-10 Electrical Maintenance	11/03/2008 08:30	11/03/2008 22:30	0	45 - 45	308	308
DSS 14	Grouting Proposed	11/05/2008 00:00	11/07/2008 11:59	2	45 - 45	310	311

Antenna Downtime Status and Forecast 2009




Revised: May 15, 2008

DSN Major Downtimes by Date 2009

2009							
Site	Description	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 43	Life Extension	01/05/2009 00:00	03/29/2009 23:59	84	02 - 13	005	088
DSS 43	Depot Level Maintenance – NIB	01/05/2009 00:00	03/29/2009 23:59	84	02 - 13	005	088
DSS 43	Life Extension Addition - Proposed	03/30/2009 00:00	04/12/2009 23:59	14	14 - 15	089	102
DSS 43	Depot Level Maintenance Addition - Proposed	03/30/2009 00:00	04/12/2009 23:59	14	14 - 15	089	102
DSS 24	Painting - Proposed	03/30/2009 00:00	05/31/2009 23:59	63	14 - 22	089	151
DSS 63	Life Extension	05/04/2009 00:00	08/02/2009 23:59	91	19 - 31	124	214
DSS 24	Ka-Band Phase 2 Install	07/06/2009 00:00	09/21/2009 23:59	77	28 - 38	187	263
DSS 24	Depot Level Maintenance - NIB	07/06/2009 00:00	09/21/2009 23:59	77	28 - 38	187	263
DSS 46	Extended Downtime	08/03/2009 16:00	12/31/2019 23:59	3803	32 - 53	215	365
DSS 14	Life Extension	10/03/2009 00:00	03/28/2010 23:59	177	40 - 12	276	087
DSS 14	Depot Level Maintenance - NIB	10/03/2009 00:00	03/28/2010 23:59	177	40 - 12	276	087
DSS 34	AZ Track Replacement - Proposed	10/05/2009 00:00	11/22/2009 23:59	48	41 - 47	278	325

Antenna Downtime Status and Forecast 2010



Revised: May 5, 2008

DSN Major Downtimes by Date 2010

2010							
Site	Description	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 25	Ka-Band Uplink Install	03/29/2010 00:00	04/18/2010 23:59	21	13 - 15	088	108
DSS 25	Depot Level Maintenance - NIB	03/29/2010 00:00	04/18/2010 23:59	21	13 - 15	088	108
DSS 14	Life Extension Addition - Proposed	03/29/2010 00:00	05/02/2010 23:59	35	13 - 17	088	122
DSS 14	Depot Level Maintenance Addition - Proposed	03/29/2010 00:00	05/02/2010 23:59	35	13 - 17	088	122
DSS 15	Pintle Bearing - Proposed	05/31/2010 00:00	07/25/2010 23:59	56	22 - 29	151	206
DSS 25	Depot Level Maintenance - NIB	08/02/2010 00:00	08/29/2010 23:59	28	31 - 34	214	241
DSS 65	Life Extension Elevation - Proposed	08/02/2010 00:00	10/04/2010 23:59	63	31 - 39	214	276
DSS 25	Ka-Band Uplink Install	08/02/2010 00:00	08/29/2010 23:59	28	31 - 34	214	241
DSS 43	70m Power and HBA Upgrades - Proposed	08/30/2010 00:00	11/28/2010 11:59	90	35 - 47	242	331
DSS 54	Ka-Band Phase 2 Install - Proposed	10/04/2010 00:00	12/20/2010 23:59	77	40 - 50	277	353

Antenna Downtime Status and Forecast 2011

	January				February				March				April				May				June				July				August				September				October				November				December							
Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52
2011 Key Project Events	CHDR Dark Current								CHDR Dark Current																CHDR Dark Current				JUNO Launch												GSSR Asteroid 2000 YA											
													KEPL Qtrly. Roll												KEPL Qtrly. Roll								KEPL Qtrly. Roll								KEPL Qtrly. Roll											
	MRO Relay																																																			
									ROSE DSH Entry																												NHPC DDOR				NHPC DDOR											
	ROSE DSM-2												Wind TCM												Wind TCM																NHPC Checkout											
GDSCC	D16 Extended Downtime																																																			
CDSCC	D46 Extended Downtime																																																			
MDSCC	D66 Extended Downtime																																																			
									D63 70m Power and HBA Upgrades - Proposed																																											
Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52

Revised: May 5, 2008

DSN Major Downtimes by Date 2011

2011							
Site	Description	Start	End	Duration (Days)	Weeks	Start DOY	End DOY
DSS 63	70m Power and HBA Upgrades - Proposed	02/28/2011 00:00	05/29/2011 23:59	90	09 - 21	059	148

Antenna Downtime Status and Forecast

DSN Resource Implementation Planning Matrix by Subnet

Complex	Station	Subnet	S-Band		X-Band		Ka-Band		Ka Phase 2
			Down	Up	Down	Up	Down	Up	
10	DSS-16	26M	✓	N/A	N/A	N/A	N/A	N/A	N/A
40	DSS-46	26M	✓	✓	N/A	N/A	N/A	N/A	N/A
60	DSS-66	26M	✓	✓	N/A	N/A	N/A	N/A	N/A
10	DSS-27	34HSB	✓	✓	N/A	N/A	N/A	N/A	N/A
10	DSS-24	34B1	✓	✓	✓	✓	N/A	N/A	09/21/09
40	DSS-34	34B1	✓	✓	✓	✓	✓	N/A	09/29/08
60	DSS-54	34B1	✓	✓	✓	✓	04/15/08	N/A	09/27/10
10	DSS-25	34B2	N/A	N/A	✓	✓	✓	08/01/10	N/A
10	DSS-26	34B2	N/A	N/A	✓	✓	✓	N/A	N/A
60	DSS-55	34B2	N/A	N/A	✓	✓	✓	N/A	N/A
10	DSS-15	34HEF	✓	N/A	✓	✓	N/A	N/A	N/A
40	DSS-45	34HEF	✓	06/01/08	✓	✓	N/A	N/A	N/A
60	DSS-65	34HEF	✓	06/01/08	✓	✓	N/A	N/A	N/A
10	DSS-14	70M	✓	✓	✓	✓	N/A	N/A	N/A
40	DSS-43	70M	✓	✓	✓	✓	N/A	N/A	N/A
60	DSS-63	70M	✓	✓	✓	✓	N/A	N/A	N/A
N/A = Capability Not Planned xx/xx/xx = Capability Date Recently Changed As of: 02/07/08 ✓ ✓ ✓ = Capability Recently Exists ✓ = Capability Exists									