



National Aeronautics and Space  
Administration  
Jet Propulsion Laboratory  
California Institute of Technology

Spitzer Space Telescope

---

# Spitzer Space Telescope JURAP Status Report

August 21, 2007

Bo Kahr  
Deputy Mission Manager



CORNELL  
UNIVERSITY



LOCKHEED MARTIN



## Project Overview

### Spitzer Space Telescope

#### Salient Features

- *Heliocentric orbit trailing the Earth*
- *85 cm Beryllium telescope operating at 5.5 K*
- *3 instruments with 3-180 micron wavelength coverage operating at 1.5 K*
- *Launch date: August 25, 2003*
- *Operational life: 5yr 5mo (2.5 year requirement)*
- *Observing time avail. to general community: > 80%*



#### Science

- *To search for brown dwarfs and super-planets, and to understand the contribution of sub-stellar objects to the mass of the Galaxy.*
- *To study protoplanetary and planetary debris disks, and to assess the frequency of planetary-system formation around nearby solar-type stars.*
- *To determine properties of ultra-luminous galaxies and active galactic nuclei, both nearby and in the distant Universe, and to understand the mechanisms which power these extremely energetic objects.*
- *To study normal galaxies as they were when the Universe was less than one-quarter of its current size and age, and to understand how galaxies have evolved with cosmic time.*





## Mission Operations Summary

---

- Currently in Nominal Operations
- SIRTf Observatory Continues to function normally
  - Successfully executed 247 weeks (1732 days) of observation time.
  - Executing General Observer Cycle 5 (Final Cryogen Cycle)
  - Observatory Efficiency is 91.07% since launch and 92.57% for the last 6 months, (the goal was 90%)
- S/C and Instruments are performing above specifications






### 3.A.1-1) OBSERVATORY CONSUMABLES

Description	Pre-Launch Prediction for Jul 31	Actual Flight Data as of Jul 31	New Estimate at 2.7 years	New Estimate at 5.2 years	Mission Limit
<b>He Remaining (kg)</b> <i>Launch=49.1 kg</i>	2.2	5.0 ± 1	22.2	3	N/A
<b>N2 Remaining (kg)</b> <i>Launch=15.59 kg</i>	12.17	12.68	13.9	12.5	N/A
<b>LPIV-1 Cycles</b>	414	313	~ 234	~ 334	988
<b>HPIV-1 Cycles</b>	1	8	6	8	241
<b>Thruster-1 Cycles</b>		637	< 1282	< 1783	4000
<b>Thruster-2 Cycles</b>		828	< 1282	< 1783	4000
<b>Thruster-3 Cycles</b>		349	< 1282	< 1783	4000
<b>Thruster-4 Cycles</b>		229	< 1282	< 1783	4000
<b>Thruster-5 Cycles</b>		1710	< 1282	< 1783	4000
<b>Thruster-6 Cycles</b>		939	< 1282	< 1783	4000

# HELIUM USAGE




Depletion date uses a linear extrapolation of mass measurements since January 2005, then adjusts the end date by comparing future operational plans to the past operations.

\*Depletion date uncertainty ±14 days based on 2-sigma linearity of data. Historically, this method has errors as large as ±5% (3 months).

# Science Data Delivery Metrics


## Spitzer Science Data

Nominal Operations  
Last Month 2008 July







## Spitzer Science Data

2008 May - 2008 July



# DSN Performance for SPITZER

■ Partial Pass  
■ Missed Pass  
■ Safe Mode Entry



**DSN Commitment**  
**(95.00%)**  
**Historical Experience**  
**(98.0%)**

## Summary

---

- The Observatory has been performing extremely well, without any Safing events since August 2006.
- Generally DSN support has been 98%
  - We will be using 70M/34M arrays starting ~10/28/2008 until the end of Cryogen
  - We are only single fault tolerant (i.e. we can miss a track once every 7 tracks).
- Spitzer's Critical Final Cryo Observations Period will begin 10/17/2008 (see attached request)
- Beginning ~4/18/2009 (depending upon actual date of Cryo depletion) we will be performing a Warm Instrument Checkout (WIC) to begin the Spitzer Warm/Extended Mission
- Thanks for your support







National Aeronautics and Space  
Administration  
**Jet Propulsion Laboratory**  
California Institute of Technology

---

## Spitzer Space Telescope

# Request to Elevate Spitzer Priority for Spitzer's Critical Period



## Background

---

- Spitzer needs to maintain our operational efficiency during the last few months of our prime mission.
- Several things happen during that time that will make it difficult:
  - Dropping telecom margins
  - Each of the 70 m antennas in turn will be taken down for six months at a time.
  - Astronomical targets to be viewed by IRS and MIPS will have their last opportunity during the last six months of the Cryogen/Prime mission.
- We've defined the "critical period" to be the last six months of cryogen.



## Critical Period

- Based on the telecom predicts, project helium usage, planned DSN outages, and retirement of antennas, the critical period is defined as follows:

	Date	Length of Critical Period (days)
Start Last 6 Months Of He	10/17/2008	0
Loss of 2.2 Mb/s on 70 m	10/28/2008	11
5% Worst End of Cryogen	1/6/2009	81
2 $\sigma$ Worst End of Cryogen	3/26/2009	149
Avg End of Cryogen	4/18/2009	172
2 $\sigma$ Best End of Cryogen	5/11/2009	195

- The DSN will take each 70 m station down in turn for six months starting January 2009. The current order is Canberra, Madrid and Goldstone.
- There are also several significant planned outages of antennas before the critical period.
- Also lots of competition from other mission at similar right ascensions.





## Link Margin Table

20 Degrees Elevation	2.2 Mbps	1.65 Mbps	1.1 Mbps	550 kbps	275 kbps
34m BWG	X	X	X	08/267	10/311
34m HEF	X	X	X	08/279	10/323
34m SBWG	X	X	X	08/365	11/307
Array: BWG + HEF	X	X	07/329	10/039	13/311
Array: SBWG + BWG	X	X	07/364	10/314	14/037
Array: SBWG + HEF	X	X	08/004	10/321	14/051
Array: Three 34m	X	07/338	08/346	12/022	*
Array Four 34m	07/328	08/289	09/326	13/330	*
70m	08/302 10/28/2008	09/286 10/13/2009	10/365 12/31/2009	*	*
Array: 70m + 34m	08/340 12/5/2008	09/333 11/29/2009	11/276 10/3/2011	*	*
30 degrees Elevation	2.2 Mbps	1.65 Mbps	1.1 Mbps	550 kbps	275 kbps
34m BWG	X	X	X	08/312	10/365
34m HEF	X	X	X	08/321	11/014
34m SBWG	X	X	X	09/264	12/024
Array: BWG + HEF	X	X	07/363	10/311	14/032
Array: SBWG + BWG	X	07/255	08/053	11/013	*
Array: SBWG + HEF	X	07/263	08/242	11/024	*
Array: Three 34m	07/269	08/012	09/031	12/329	*
Array Four 34m	07/359	08/327	10/006	14/047	*
70m	09/013 1/13/2009	10/014 1/14/2010	11/342 12/8/2011	*	*
Array: 70m + 34m	09/273 9/30/2009	10/290 10/17/2010	12/262 9/18/2012	*	*



## Summary

---

- In consideration of the above, Spitzer Science should have higher priority during the Critical Final Cryo Observations Period (10/17/2008 through approximately 5/1/2008 end of Cryogen)
- than
  - Any Extended Mission Project (e.g. Cassini, MER, ...)
  - Any Development Mission Project (e.g. MSL, Kepler, ...)
  - Any Prime Mission Project (considering our finite resource of cryogen)
- We understand that we will not have higher priority than
  - Missions in Safe Mode and or critical events
  - Missions launching/commissioning (including Kepler)
- Therefore we request 9X and DSN Scheduling to be sensitive to Spitzer's Critical Period and give priority to Spitzer when in contention.





National Aeronautics and Space  
Administration  
Jet Propulsion Laboratory  
California Institute of Technology

**Spitzer Space Telescope**

# Backup Information

---



## Scheduling Rules

---

- MIPS
  - Two tracks per day, scheduled 12 hours apart,  $\pm 4$  hours.
  - Tracks are 1 hr 40 min long.
  - We always use all tracks.
- IRAC
  - Two tracks per day, scheduled 12 hours apart,  $\pm 4$  hours.
  - Tracks are 1 hr 25 min long.
  - Unused tracks to be released at pass 1 delivery.
- IRS
  - Two tracks per day, scheduled 12 hours apart,  $\pm 4$  hours.
  - Tracks are 1 hr 25 min long.
  - Unused tracks to be released at pass 1 delivery.





## Scheduling Rules

---

- Multi-pass rules
  - Always acquire the highest data-rate (2.2Mbps) pass available per “Single SSPA Operations chart.
  - Assume the use of a single 70M antenna until DOY 302/2008, above 20 degree elevation.
  - At least 1 hr of every track needs to be above 20 degree
    - Track can start below 20 degree or
    - End below 20 degree
  - If the majority of the track is below 20 degree elevation then the following MUST occur:
    - Lowering of data rate
    - A 1.65 Mbps pass must be followed by two 2.2 Mbps passes.
    - A 1.1 Mbps pass must be followed by four 2.2 Mbps passes.(Keep in mind that the “following passes” may be released so this is not a recommended pattern to follow. Best efforts is to always try to acquire the highest data-rate possible.)

